# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* ST611

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: BAUM, GARY | | | Phone #: (770)666-3114 |
| Mailing Address: 11810 WILDWOOD SPGS | | | |
| City: ROSWELL | State: GA | Zip Code: 30075 | |
| County: Oconto | Co. Permit #: | Notification #: | Completed: 12-02-2004 |

**1. Well Location**

Town of TOWNSEND

Fire # (if avail.):

Street Address or Road Name and Number: 17605 MEADOW PKWY

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

| Well Constructor (Business Name) | Lic. # | Facility ID # (Public Wells) |
|---|---|---|
| TIMOTHY WILLIAM HARNOIS | 6220 | |

Address: T&T WELL DRLG & PUMP SERV, LAKEWOOD WI 54138

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Latitude / Longitude in Decimal Degree (DD): 45.3167 °N -88.6359 °W

Method Code: GCD013

| SW | NW | Section | Township | Range |
|---|---|---|---|---|
| or Govt Lot # | | 28 | 33 N | 15 E |

**2. Well Type** New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

| Hicap Permanent Well # | Common Well # | Specific Capacity |
|---|---|---|
| | | 1 |

**3. Well serves** 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 10 | Surface | 50 |
| 6 | 50 | 63 |

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | - | S | - | SAND | Surface | 8 |
| - | - | Y | G | SAND-GRAVEL-BOULDERS | 8 | 25 |
| - | - | Y | - | SAND-GRAVEL | 25 | 55 |
| - | - | S | - | SAND | 55 | 63 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | ASTM A53 GR B WHEATLAND WELDED 18.97 PER FT | Surface | 59 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 4 | STAINLESS #12 | 59 | 63 |

**9. Static Water Level**

25 ft. below ground surface

**10. Pump Test**

Pumping level 46 ft. below surface

Pumping at 20 GP M for 4 Hrs.

Pumping Method ?

**11. Well Is**

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**7. Grout or Other Sealing Material**

Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| MUD | Surface | 50 | |

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| TH | | 03-03-2005 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 60 | Building Overhang | | 30 |
| | | | Septic or Holding, or POWTS Tank | | 25 |

Comment:

Created On: 03-29-2005 Updated On: 11-15-2019 Review Status: