Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SV769

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	MAY, KENNETH
Phone #	(262)884-9699
Mailing Address	2934 N EMMERTSEN RD
City	RACINE
State	WI
Zip Code	53406
County	Racine
Co. Permit #	
Notification #	44086054
Completed	05-31-2012
Well Constructor (Business Name)	MAY L L WELL DRILLING CO INC
Lic. #	9
Facility ID # (Public Wells)	
Address	9112 S 13TH ST OAK CREEK WI 53154-4302
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.6

1. Well Location

Village of MT PLEASANT	Fire # (if avail.)
Street Address or Road Name and Number	2934 N EMERTSEN RD
Subdivision Name	Lot # / Block #
Latitude / Longitude in Decimal Degree (DD)	42.75533 °N -87.85697 °W
Method Code	GCD013
NE NE or Govt Lot #	Section 2
Township	3 N
Range	22 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

RUNS OUT OF WATER

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	153

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 10in. dia... No
- Dual Rotary .....
- Yes Temp. Outer Casing 10in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	40
-	-	P	-	HARDPAN	40	110
-	-	Y	-	SAND & GRAVEL	110	117
-	-	L	-	LIMESTONE	117	153

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW STEEL WELDED ASTM A53 18.97 LB/FT IPSCO STEEL	Surface	117
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 12 GP for 24 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method BAG

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE-GRANULE	Surface	117	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
DM		06-11-2012
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		40	Building Overhang		25
			Sewer - Building Sanitary		80

Comment: DRILLER HAD TROUBLE GETTING NOTIFICATION; THEREFORE NOTIFICATION IS LATE.

Created On: 07-24-2012 Updated On: 06-28-2019 Review Status: