Well Construction Report
WISCONSIN UNIQUE WELL NUMBER UL431

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DRETSKE, DON	Phone #: (920)572-0073
Mailing Address: 689 RURAL	
City: BERLIN	State: WI — Zip Code: 54923
County: Waushara	Co. Permit #:
Notification #: 28345549	Completed: 02-29-2008
Well Constructor (Business Name): PATRICK BENTLEY	Lic. #: 7036
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: WELLS BY WELCH/BENTLEY WD LLC, FREMONT WI 54940	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 1.3	

1. Well Location

Town of BLOOMFIELD

Fire # (if avail.):

Street Address or Road Name and Number: 32ND DR

Subdivision Name: | Lot #: | Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

NW SE or Govt Lot #: | Section: 29 | Township: 20 N | Range: 13 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	10
6	10	154

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 10in. dia... No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	G	CLAY, STONES	Surface	128
-	-	Z	-	CLAY, GRAVEL	128	145
-	-	Y	-	SAND, GRAVEL	145	154

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL, IPSCO, T/C, ASTM A53B	Surface	150
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	S.S. #12	150	154

7. Grout or Other Sealing Material

Method GRAVITY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY, BETONITE	Surface	10	S

9. Static Water Level

2 ft. above ground surface

10. Pump Test

Pumping level 26 ft. below surface

Pumping at 30 GP M for 17 Hrs.

Pumping Method ?

11. Well Is

30 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE ON PROPERTY

13. Constructor / Supervisory Driller	Lic #	Date Signed
PB		02-29-2008
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		125	Building Overhang		25
			Septic or Holding, or POWTS Tank		100

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	02/29/2008	NO H20 SAMPLE TAKEN YET. NOW POWER, BLDG PROJECT ON INDEFINITE HOLD.

Created On: 04-25-2008 Updated On: 10-15-2026 Review Status: