Well Construction Report
WISCONSIN UNIQUE WELL NUMBER UL431

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	DRETSKE, DON
Phone #	(920)572-0073
Mailing Address	689 RURAL
City	BERLIN
State	WI
Zip Code	54923
County	Waushara
Co. Permit #	
Notification #	28345549
Completed	02-29-2008
Well Constructor (Business Name)	PATRICK BENTLEY
Lic. #	7036
Facility ID # (Public Wells)	
Address	WELLS BY WELCH/BENTLEY WD LLC FREMONT WI 54940
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1.1

1. Well Location
Town of BLOOMFIELD
Fire # (if avail.)
Street Address or Road Name and Number: 32ND DR
Subdivision Name
Lot #
Block #
Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code
NW SE or Govt Lot #
Section: 29
Township: 20 N
Range: 13 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	10
6	10	154

Upper Enlarged Drillhole — Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 10in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	G	CLAY, STONES	Surface	128
-	-	Z	-	CLAY, GRAVEL	128	145
-	-	Y	-	SAND, GRAVEL	145	154

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL, IPSCO, T/C, ASTM A53B	Surface	150
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	S.S. #12	150	154

9. Static Water Level
2 ft. above ground surface

10. Pump Test
Pumping level 26 ft. below surface
Pumping at 30 GP M for 17 Hrs.
Pumping Method ?

11. Well Is
30 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method GRAVITY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY, BETONITE	Surface	10	S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
NONE ON PROPERTY

13. Constructor / Supervisory Driller	Lic #	Date Signed
PB		02-29-2008
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		125	Building Overhang		25
			Septic or Holding, or POWTS Tank		100

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	02/29/2008	NO H20 SAMPLE TAKEN YET. NOW POWER, BLDG PROJECT ON INDEFINITE HOLD.

Created On: 04-25-2008 Updated On: 04-25-2008 Review Status: