# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* UO918

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: DUBCZAK, JIM & LORI | Phone #: (608)769-0595 |
| Mailing Address: W7766 VAN DUNK PL | |
| City: HOLMEN | State: WI — Zip Code: 54636 |

| County | Co. Permit # | Notification # | Completed |
|---|---|---|---|
| La Crosse | 28317 | 30391569 | 08-21-2008 |

| Well Constructor (Business Name) | Lic. # | Facility ID # (Public Wells) |
|---|---|---|
| RANDY C STUHR | 58 | |

Address: MEDARY DRILLING CO, HOLMEN WI 54636

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

| Hicap Permanent Well # | Common Well # | Specific Capacity |
|---|---|---|
| | | 0.7 |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**

Town of HOLLAND

Fire # (if avail.): W7766

Street Address or Road Name and Number: VAN DUNK PL

| Subdivision Name | Lot # | Block # |
|---|---|---|
| BRENTWOOD | 9 | 4 |

| Latitude / Longitude in Decimal Degree (DD) | Method Code |
|---|---|
| 43.9785 °N -91.2944 °W | GCD013 |

| SE NE or Govt Lot # | Section | Township | Range |
|---|---|---|---|
| | 2 | 17 N | 8 W |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
WATER SUPPLY

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 4 | Surface | 129 |

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 4in. dia... — No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | - | Y | - | SAND & GRAVEL | Surface | 129 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 4 | ASTM-A53 T&C 237 WALL 11.00#/FT IPSCO PIPE | Surface | 126 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 3 | STAINLESS STEEL 10 SLOT | 126 | 129 |

**7. Grout or Other Sealing Material**

Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| NATIVE MATERIAL | Surface | | |

**9. Static Water Level**
78 ft. below ground surface

**10. Pump Test**
Pumping level 96 ft. below surface
Pumping at 12 GP for 2 Hrs.
Pumping Method ?

**11. Well Is**
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| RCS | | 09-03-2008 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| MI | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 75 |
| Building Drain - Sanitary | | 30 |

| Type | Qualifier | Distance |
|---|---|---|
| Building Overhang | | 8 |
| Sewer - Building Sanitary | | 30 |
| Septic or Holding, or POWTS Tank | | 50 |

Comment:

Created On: 09-29-2008 Updated On: 04-30-2020 Review Status: