Well Construction Report
WISCONSIN UNIQUE WELL NUMBER US247

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: OSCAR, TOM	Phone #: (608)838-3489
Mailing Address: 5602 LEANNE LN	
City: MC FARLAND	State: WI Zip Code: 53558
County: Lincoln	Co. Permit #:
Notification #: 30428936	Completed: 08-27-2008
Well Constructor (Business Name): NEHLS & WEBSTER WD INC /NOKOMIS DIV	Lic. #: 5842
Facility ID # (Public Wells):	
Address: PO BOX 1403 RHINELANDER WI 54501	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 1.7	

1. Well Location

Town of SKANAWAN	Fire # (if avail.): 3320
Street Address or Road Name and Number: GRUNDY RD	
Subdivision Name:	Lot #: Block #:
Latitude / Longitude in Decimal Degree (DD): 45.451 °N -89.5903 °W	Method Code: GCD013

NE	NE	Section	Township	Range
or Govt Lot #		10	34 N	7 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	136

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	X	-	SAND & CLAY	Surface	38
-	-	Z	-	CLAY & GRAVEL	38	134
-	-	G	-	GRAVEL	134	136
-	-	Q	-	GRANITE	136	136

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	PE WHEATLAND 18.97 A53	Surface	136
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

16 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 40 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR	Surface	25	2 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
PW		08-27-2008
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: 1ST CONSTRUCTION WRITTEN IN SECT. 4

Created On: 09-19-2008 Updated On: 06-15-2020 Review Status: