Well Construction Report
WISCONSIN UNIQUE WELL NUMBER UT828

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DONOVA, MIKE	Phone #: (920)606-3257
Mailing Address: PO BOX 154	
City: LUXEMBURG	State: WI Zip Code: 54217
County: Brown	Co. Permit #:
Notification #: 31595024	Completed: 12-02-2008
Well Constructor (Business Name): KENNETH GREGORICH	Lic. #: 6985
Facility ID # (Public Wells):	
Address: 5861 MARY'S RD NEW FRANKEN WI 54229	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0.4	

1. Well Location

Town of GREEN BAY

Fire # (if avail.):

Street Address or Road Name and Number: 6213 SIEDL RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 44.53107 °N -87.76945 °W

Method Code: GPS008

SW	SE	Section	Township	Range
or Govt Lot #		24	24 N	22 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	41
6	41	283

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes / No — Rotary - Air .....
- No / Yes — Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	12
-	-	L	-	LIMESTONE	12	283

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND STEEL P.E. 18.97 PER FT. BLACK NEW ASTM-A-55-B MADE IN USA	Surface	41
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

49 ft. below ground surface

10. Pump Test

Pumping level 120 ft. below surface

Pumping at 30 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT TRIMIE PIPE	Surface	41	10 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
KG		12-02-2008
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75
Building Overhang		50
Clearwater Sump		50
Foundation Drain to Sewer		50
Septic or Holding, or POWTS Tank		75

Comment:

Created On: 01-20-2009 Updated On: 01-20-2009 Review Status: