# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* UY858

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: WOODLEY, MERLIN | Phone #: (715)832-9809 |
| Mailing Address: 3028 N 50TH AVE | |
| City: CHIPPEWA FALLS | State: WI — Zip Code: 54701 |

| County | Co. Permit # | Notification # | Completed |
|---|---|---|---|
| Eau Claire | 31023 | 40978268 | 07-13-2011 |

| | |
|---|---|
| Well Constructor (Business Name): CHRISTOPHER J OLSON | Lic. #: 5820 |
| Facility ID # (Public Wells) | |
| Well Plan Approval # | |
| Address: OLSON BROS WELL DRLG<br>EAU CLAIRE WI 54701 | Approval Date (mm-dd-yyyy) |
| Hicap Permanent Well # | Common Well # |
| Specific Capacity: 0.5 | |

**1. Well Location**

| Fire # (if avail.) | |
|---|---|
| Town of SEYMOUR | 3028 |

Street Address or Road Name and Number: 3028 N 50TH AVE

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

| SE | NE | Section | Township | Range |
|---|---|---|---|---|
| or Govt Lot # | | 2 | 27 N | 9 W |

**2. Well Type** New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

**3. Well serves** 1 # of POLE SHED
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 150 |

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 6in. dia... — Yes
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | - | X | - | SAND & CLAY | Surface | 36 |
| T | - | N | - | TAN SAND STONE | 36 | 150 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | A53B PRIME USA IPSCO STEEL P.E. .280 WALL 18.97' WELDED JOINTS | Surface | 36 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**9. Static Water Level**
63 ft. below ground surface

**10. Pump Test**
Pumping level 128 ft. below surface
Pumping at 30 GP M for 12 Hrs.
Pumping Method ?

**11. Well Is**
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**7. Grout or Other Sealing Material**
Method MOUNDED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| BENTONITE CASING SEAL | Surface | 12 | 4 S |

**12.** Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
N.A.

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| CJO | | 09-04-2011 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 65 | Building Overhang | | 10 |
| | | | Septic or Holding, or POWTS Tank | > | 100 |

Comment:

Created On: 12-19-2011 Updated On: 12-19-2011 Review Status: