Well Construction Report
WISCONSIN UNIQUE WELL NUMBER WO596

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PEKARSKE CONSTRUCTION	Phone #: (262)965-4242
Mailing Address: 10890 CEDAR VALLEY LANE	
City: CATO	State: WI — Zip Code: 54230

County	Co. Permit #	Notification #	Completed
Manitowoc		34910436	11-09-2009

Well Constructor (Business Name): VAN DE YACHT BILL WTR WELL & SPECIA	Lic. #: 4462	Facility ID # (Public Wells):
Address: 3671 MONROE RD DE PERE WI 54115-9711		Well Plan Approval #:
		Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 3.5

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of MANITOWOC RAPIDS

Fire # (if avail.)

Street Address or Road Name and Number
10267 CR JJ

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W — Method Code

SW	NW	Section	Township	Range
or Govt Lot #		19	19 N	23 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
95	95	142
9	Surface	95

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
	Dual Rotary	
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	Clay	Surface	25
-	-	Y	-	Sand & Gravel	25	75
-	-	S	-	Sand	75	90
-	-	P	-	Hardpan	90	95
-	-	L	-	Limestone/Dolomite	95	142

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	new pln end blk steel welded 18.97 .280 a53 wheatland	Surface	95
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
40 ft. below ground surface

10. Pump Test
Pumping level 60 ft. below surface
Pumping at 70 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
Drill mud and cuttings	Surface	95	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
tv		11-11-2009
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
CV		11-11-2009

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75

Type	Qualifier	Distance
Building Overhang		40
Septic or Holding, or POWTS Tank		50

Comment:

Created On: 11-30-2009 Updated On: 12-03-2009 Review Status: APPROVED