Well Construction Report
WISCONSIN UNIQUE WELL NUMBER WY389

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: REICHOFF, PAUL			Phone #
Mailing Address: 1876 3RD AVE			
City: COLOMA	State: WI	Zip Code: 54930	
County: Adams	Co. Permit #	Notification #: 49540830	Completed: 10-28-2013

1. Well Location

Town of RICHFIELD

Fire # (if avail.): 1876

Street Address or Road Name and Number: 3RD AVE

Subdivision Name | Lot # | Block #

Well Constructor (Business Name): JOHN D ZOUSKI	Lic. #: 6417	Facility ID # (Public Wells)	
Address: PO BOX 322 PLAINFIELD WI 54966		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 11.7	

Latitude / Longitude in Decimal Degree (DD): 43.98553 °N -89.63627 °W

Method Code: GPS008

SW	SW	Section	Township	Range
or Govt Lot #		35	18 N	7 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: NITRATES (MANURE CONTAMIATED)

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	176

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	54
-	-	Y	-	SAND & GRAVEL	54	150
-	S	N	-	SOFT SANDSTONE	150	157
-	H	N	-	HARD SANDSTONE	157	176

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO A53 6.625 X .280 WALL WELDED TOGETHER WEIGHT-2864.47	Surface	151
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

24 ft. below ground surface

10. Pump Test

Pumping level 27 ft. below surface

Pumping at 35 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENT ALONT CASING	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
JDZ		11-01-2013
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		85	Building Overhang		7
			Septic or Holding, or POWTS Tank		70

Comment:

Created On: 11-15-2013 Updated On: 05-04-2020 Review Status: