Well Construction Report
WISCONSIN UNIQUE WELL NUMBER WY400

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: EASTLING, JOSH	Phone #
Mailing Address: N4565 CO RD B	
City: HANCOCK	State: WI / Zip Code: 54943
County: Waushara	Co. Permit #: / Notification #: 49497676 / Completed: 10-18-2013
Well Constructor (Business Name): JOHN D ZOUSKI	Lic. #: 6417 / Facility ID # (Public Wells):
Address: PO BOX 322 PLAINFIELD WI 54966	Well Plan Approval #: / Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: / Specific Capacity: 7

1. Well Location

Town of OASIS				Fire # (if avail.): N6301
Street Address or Road Name and Number: 12TH CT				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): 44.20733 °N -89.38558 °W				Method Code: GPS008
SE NE or Govt Lot #	Section: 14	Township: 20 N	Range: 9 E	

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	167

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
- Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND GRAVEL	Surface	150
-	-	S	-	SAND	150	167

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO A53 6.625 X .280 WALL WELDED TOGETHER WEIGHT-3054.2	Surface	161
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	#12 ALLOY S&S	161	167

9. Static Water Level

110 ft. below ground surface

10. Pump Test

Pumping level 115 ft. below surface

Pumping at 35 GP for 1 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENT ALONG CASING	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JDZ		11-12-2013
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		14

Comment: SEPTIC/SEWER NOT IN YET

Created On: 11-27-2013 Updated On: 12-09-2013 Review Status: