Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XE935

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: REYNOLDS, STEVE	Phone #: (608)728-3260
Mailing Address: 1762 16TH ST	
City: MONROE	State: WI — Zip Code: 53560
County: Iron	Co. Permit #:
Notification #: 48259343	Completed: 06-18-2013
Well Constructor (Business Name): FRANK L SCHROEDER	Lic. #: 4207
Facility ID # (Public Wells):	
Address: MERCER WELL DRILLING LLC MERCER WI 54547-0217	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 15	

1. Well Location

Town of MERCER				Fire # (if avail.): 4172
Street Address or Road Name and Number: WEBER RD				
Subdivision Name:		Lot #:		Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W				Method Code:
NE	NE	Section: 29	Township: 43 N	Range: 3 E
or Govt Lot #				

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	31

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND & GRAVEL	Surface	27
-	A	G	-	COARSE GRAVEL	27	31

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK ASTM A53 WELDED 18.97 LBS WHEATLAND USA	Surface	31
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
15 ft. below ground surface

10. Pump Test
Pumping level 16 ft. below surface
Pumping at 15 GP for 2.5 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
NEW CONSTRUCTION

13. Constructor / Supervisory Driller	Lic #	Date Signed
FS		07-08-2013
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	55

Type	Qualifier	Distance
Building Overhang		12
Septic or Holding, or POWTS Tank		30

Comment:

Created On: 07-22-2013 Updated On: 07-22-2013 Review Status: