Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XJ221

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	DOUENBERG, TED
Phone #	
Mailing Address	N6039 ST RD 162
City	BANGOR
State	WI
Zip Code	54614
County	La Crosse
Co. Permit #	33002
Notification #	56065405
Completed	08-31-2015
Well Constructor (Business Name)	MEDARY DRILLING CO
Lic. #	6703
Facility ID # (Public Wells)	
Address	624 AMY DR HOLMEN WI 54636
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1.3

1. Well Location

Fire # (if avail.)	N6039
Town of BURNS	
Street Address or Road Name and Number	ST RD 162
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	43.9409 °N -90.9834 °W
Method Code	GCD013
SW NE or Govt Lot #	
Section	21
Township	17 N
Range	5 W

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

WATER SUPPLY

Construction Type Drilled

3. Well serves 1 # of FARM

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	45

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 4in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
- - C -	CLAY	Surface	5
- - S -	SAND	5	45

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	ASTM A53 T & C .237 WALL 11.00 #/FT WHEATLAND PIPE	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
3	STAINLESS STEEL 12 SLOT	39	45

9. Static Water Level

19 ft. below ground surface

10. Pump Test

Pumping level 28 ft. below surface

Pumping at 12 GP for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NATIVE MATERIAL	Surface	40	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
RS		09-10-2015
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90
Building Drain - Sanitary		70
Building Overhang		5
Sewer - Building Sanitary		70
Animal Yard - Include Hutches		80
Septic or Holding, or POWTS Tank		60

Comment:

Created On: 11-11-2015 Updated On: 04-30-2020 Review Status: