Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XL423

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHRANTZ, ANTHONY			Phone #
Mailing Address: 6251 W SHADOW LAKE DR			
City: LINO LAKES	State: MN	Zip Code: 55014	
County: Burnett	Co. Permit #:	Notification #: 6440992701	Completed: 06-15-2016

1. Well Location

Town of SCOTT

Fire # (if avail.)

Street Address or Road Name and Number: RACINE DR

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
CHARLES A ANTILL	6101	

Latitude / Longitude in Decimal Degree (DD): 45.94767 °N -92.0458 °W

Method Code: GPS008

Address: 27737 CTY A, SPOONER WI 54801

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

NE	SW	Section	Township	Range
or Govt Lot #		13	40 N	14 W

2. Well Type Replacement

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.1

Reason for replaced or reconstructed well ?: NEEDED NEW WELL

3. Well serves 1 # of CABIN

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	123
5	123	126

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T	Q	Y	-	SAND & GR, C, LT BR, SOFT	Surface	40
T	M	X	-	SAND & CLAY, BR, MED	40	60
T	H	X	-	CLAY & SAND, BR, HARD	60	100
T	H	C	-	CLAY, BR, HARD	100	120
T	M	S	-	SAND, BR, MED	120	126

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	EXLTUBE WELDED 280 WALL A53B 19 LBS PER FT	Surface	123
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	12 SLOT STAINLESS STEEL	123	126

9. Static Water Level

21 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 6 GP M for 10 Hrs.

Pumping Method ?

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

NOT HIRED FOR THAT

13. Constructor / Supervisory Driller	Lic #	Date Signed
CA		
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		10	Sewer - Building Sanitary		25
Shoreline/Pool		70	Septic or Holding, or POWTS Tank		28

Comment:

Created On: 01-23-2017 Updated On: 08-03-2017 Review Status: