# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* XL424

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: HAWKINSON, HAL | Phone # |
| Mailing Address: 2140 CO RD A | |
| City: SPOONER | State: WI / Zip Code: 54801 |
| County: Burnett | Co. Permit #: / Notification #: 6717562501 / Completed: 05-04-2016 |
| Well Constructor (Business Name): CHARLES A ANTILL | Lic. #: 6101 / Facility ID # (Public Wells): |
| Address: 27737 CTY A, SPOONER WI 54801 | Well Plan Approval #: / Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: / Specific Capacity: 1.3 |

**1. Well Location**

| | | | | |
|---|---|---|---|---|
| Town of SCOTT | | | | Fire # (if avail.): 2150 |
| Street Address or Road Name and Number: 2150 CO RD A | | | | |
| Subdivision Name | | | Lot # | Block # |
| Latitude / Longitude in Decimal Degree (DD): 45.9437 °N -92.09157 °W | | | | Method Code: GPS008 |
| SW SW or Govt Lot # | Section: 15 | Township: 40 N | Range: 14 W | |

**2. Well Type** New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 80 |
| 5 | 80 | 83 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|
| T Q Y - | SAND & GR, C, BR, MED | Surface | 83 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | EXLTUBE A53B 19LBS PER FT WELDED 280 WALL | Surface | 80 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 5 | 15 SLOT STAINLESS STEEL | 80 | 83 |

**9. Static Water Level**
62 ft. below ground surface

**10. Pump Test**
Pumping level 70 ft. below surface
Pumping at 10 GP M for 10 Hrs.
Pumping Method ?

**11. Well Is**
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**7. Grout or Other Sealing Material**
Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| | Surface | | |

**12.** Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| CA | | 05-04-2016 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 75 | Sewer - Building Sanitary | | 25 |
| Building Overhang | | 13 | Septic or Holding, or POWTS Tank | | 70 |

Comment:

Created On: 01-23-2017 Updated On: 06-30-2020 Review Status: