Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XM974

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NEW HORIZON HOMES			Phone #
Mailing Address: 575D N KNOWLES AVE			
City: NEW RICHMOND	State: WI	Zip Code: 54017	
County: Pierce	Co. Permit #:	Notification #: 54933374	Completed: 05-04-2015

1. Well Location

Town of CLIFTON

Fire # (if avail.)

Street Address or Road Name and Number: 1245TH ST

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
MARTELL STEVE PUMPS & WELL DRLG INC	105	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

Address: PO BOX 28, SOMERSET WI 54025-0028

Well Plan Approval #

Approval Date (mm-dd-yyyy)

NE	NW	Section	Township	Range
or Govt Lot #		1	27 N	20 W

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		2

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	42
6	42	200

Upper Enlarged Drillhole / Lower Open Bedrock

	Rotary - Mud Circulation	
No	Rotary - Air	Yes
Yes	Rotary - Air & Foam	No
	Drill-Through Casing Hammer	
	Reverse Rotary	
	Cable-tool Bit ____in. dia...	
	Dual Rotary	
	Temp. Outer Casing ____in. dia	
	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	15
-	-	L	-	LIMEROCK	15	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.99 #/FT ASTM A53 NEW PRIME PE IPSCO	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

125 ft. below ground surface

10. Pump Test

Pumping level 130 ft. below surface

Pumping at 10 GP for 1 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE PIPE PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	42	12 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	Lic or Reg #	Date Signed
SF		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		28

Comment:

Created On: 07-29-2015 Updated On: 07-29-2015 Review Status: