Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XP433

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RIGGS	Phone #
Mailing Address: 314 W FRANKLIN ST	
City: PORTAGE	State: WI — Zip Code: 53901

County	Co. Permit #	Notification #	Completed
Juneau		57339911	12-15-2015

Well Constructor (Business Name): QUINNELL'S QUALITY SEPTICS INC	Lic. #: 7257
Address: 1852 HWY Z ARKDALE WI 54613	

Facility ID # (Public Wells)

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of GERMANTOWN

Fire # (if avail.): N8137

Street Address or Road Name and Number: KAYAK CT

Subdivision Name	Lot #	Block #
COPPER POINT		

Latitude / Longitude in Decimal Degree (DD): 43.93858 °N -90.05335 °W

Method Code: SCR002

SW	SW	Section	Township	Range
or Govt Lot #		17	17 N	4 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Jetted

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	4
2	4	27
1.25	27	31

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
- - S -	SAND	Surface	31

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	WHEATLAND ASTMA 53A T & C 3.75 #/FT	Surface	27
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
1.25	CAMPBELL 80 GAUZE	27	31

9. Static Water Level
15 ft. below ground surface

10. Pump Test
Pumping level _____ ft. below surface
Pumping at _____ GP for _____ Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ?
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
SAND	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
CQ		01-06-2016
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		8	Foundation Drain to Clearwater		8
			Sewer - Building Sanitary	>	50

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	12/15/2015	CASING ONLY INSTALLED. NEW CONSTRUCTION. PUMP & PITLESS INSTALL IN SPRING OF 2016.

Created On: 02-08-2016 Updated On: 05-04-2020 Review Status: