Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XP434

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: EDMAN, JOHN			Phone #
Mailing Address: 1339 11TH DR			
City: FRIENDSHIP	State: WI	Zip Code: 53934	
County: Adams	Co. Permit #:	Notification #: 6717567401	Completed: 03-22-2016

Well Constructor (Business Name): QUINNELL'S QUALITY SEPTICS INC	Lic. #: 7257	Facility ID # (Public Wells):	
Address: 1852 HWY Z ARKDALE WI 54613		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

3. Well serves # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ?
Hicap Property ?
Hicap Potable ?

1. Well Location
Town of PRESTON
Fire # (if avail.): 1339
Street Address or Road Name and Number: 11TH DR
Subdivision Name:
Lot #:
Block #:
Latitude / Longitude in Decimal Degree (DD): 44.06268 °N -89.80755 °W
Method Code: GPS008
SW NE or Govt Lot #
Section: 5
Township: 18 N
Range: 6 E

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
SLOW
Construction Type: Driven Point

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	6
2	6	52
1.25	52	56

Upper Enlarged Drillhole / Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	25
-	-	C	-	CLAY	25	29
-	-	S	-	SAND	29	35
-	-	C	-	CLAY	35	38
-	M	S	-	MEDIUM SAND	38	56

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	GALVANIZED 6.75# T&C ASTMA 53	Surface	52
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
1.25	CAMPBELL 80 GAUZE	52	56

9. Static Water Level
35 ft. below ground surface

10. Pump Test
Pumping level 35 ft. below surface
Pumping at 8 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
SAND	Surface		

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
CQ		04-20-2016
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50	Building Overhang	>	5
			Septic or Holding, or POWTS Tank	>	25

Comment: GOT NOTIFICATION LATE. COULDN'T GET THROUGH. E-MAILED STEVE ON 032116 THOUGH.

Created On: 05-27-2016 Updated On: 07-25-2016 Review Status: