Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XT175

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KRETZ LUMBER			Phone #: (715)623-5410
Mailing Address: PO BOX 160			
City: ANTIGO	State: WI	Zip Code: 54409	
County: Langlade	Co. Permit #:	Notification #: 6445150701	Completed: 05-23-2016

1. Well Location

Town of ROLLING

Fire # (if avail.)

Street Address or Road Name and Number: W11143 CO HWY G

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
EDWARD J DREWS	327	

Address: DREWS WELL DRLG, RINGLE WI 54471

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Latitude / Longitude in Decimal Degree (DD): 45.08663 °N -89.20983 °W

Method Code: GPS008

SE	NE	Section	Township	Range
or Govt Lot #		18	30 N	11 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: LOW YIELD

Hicap Permanent Well #	Common Well #	Specific Capacity
		3.3

3. Well serves 1 # of INDUSTRY

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	29

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	S	SANDY CLAY	Surface	5
-	Q	Y	-	CAVING SAND & GRAVEL	5	29
-	-	C	-	CLAY	29	29

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO A53 18.97 WELDED	Surface	25
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5.5	STAINLESS 12 SLOT K-PAK	25	29

9. Static Water Level

8.5 ft. below ground surface

10. Pump Test

Pumping level 14 ft. below surface

Pumping at 18 GP for 1 Hrs.

Pumping Method ?

11. Well Is

30 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CETCO #8	Surface		0.75 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

WHEN PUMP IS INSTALLED

13. Constructor / Supervisory Driller	Lic #	Date Signed
MPK		05-31-2016
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50
Building Overhang		3

Type	Qualifier	Distance
Other Contamination Sources		102
Septic or Holding, or POWTS Tank	>	25

Comment: EXISTING WELL WAS INSPECTED & ASSIGNED PY150 ON 082817.

Created On: 06-15-2016 Updated On: 06-12-2020 Review Status: