# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* XU099

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: SEIPLE, GREG | | | Phone #: (920)418-4625 |
| Mailing Address: W3810 QUINNEY RD | | | |
| City: CHILTON | State: WI | Zip Code: 53014 | |
| County: Marinette | Co. Permit #: | Notification #: 6883081001 | Completed: 07-19-2017 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): GERALD L COOPER | Lic. #: 6211 | Facility ID # (Public Wells): | |
| Address: 5050 BROWN RD<br>LITTLE SUAMICO WI 54141 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 2.1 | |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**

| | | | | |
|---|---|---|---|---|
| Town of PEMBINE | | | | Fire # (if avail.): 19375 |
| Street Address or Road Name and Number: CO RD O | | | | |
| Subdivision Name | | | Lot # | Block # |
| Latitude / Longitude in Decimal Degree (DD): 45.6592 °N -88.0398 °W | | | | Method Code: GCD013 |
| NW SW or Govt Lot # | Section: 19 | Township: 37 N | Range: 20 E | |

**2. Well Type** Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NOT ENOUGH WATER

Construction Type Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 8.5 | Surface | 3 |
| 6 | 3 | 39 |

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 8in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|
| T S S - | SAND CAVING TAN SOFT | Surface | 39 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | STEEL, 18.99LB PER FOOT ASTM A53, EXL TUBE WELDED | Surface | 36 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 5 | SLOTTED STAINLESS 8 SLOT | 36 | 39 |

**7. Grout or Other Sealing Material**

Method MOUNDED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| BENSEAL | Surface | 36 | 1.5 S |

**9. Static Water Level**
7 ft. below ground surface

**10. Pump Test**
Pumping level 14 ft. below surface
Pumping at 15 GP M for 2 Hrs.
Pumping Method ?

**11. Well Is**
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| GLC | | 07-21-2017 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 94 |
| Building Drain - Sanitary | | 65 |

| Type | Qualifier | Distance |
|---|---|---|
| Building Overhang | | 20 |
| Shoreline/Pool | | 35 |
| Septic or Holding, or POWTS Tank | | 80 |

Comment:

Created On: 08-21-2017 Updated On: 10-22-2019 Review Status: