Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XU348

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARTIN, ALVIN & VERA			Phone #: (715)229-4240
Mailing Address: N15447 FRENCHTOWN AVE			
City: WITHEE	State: WI	Zip Code: 54498	
County: Clark	Co. Permit #:	Notification #: 57463300	Completed: 01-08-2016

Well Constructor (Business Name): JESSE W BRUNNER	Lic. #: 4379	Facility ID # (Public Wells):
Address: N3410 CASTLE RD MEDFORD WI 54451		Well Plan Approval #:
		Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0

1. Well Location

Town of HIXON

Fire # (if avail.):

Street Address or Road Name and Number: N15357 FRENCHTOWN AVE

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 44.97475 °N -90.62942 °W				Method Code: GPS006
SW	SE	Section: 21	Township: 29 N	Range: 2 W
or Govt Lot #				

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	142

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- No — Rotary - Air ..... — Yes
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	TOPSOIL	Surface	2
T	-	C	G	BROWN CLAY W/FEW SMALL STONES	2	18
T	-	C	G	DK BROWN CLAY W/FEW SMALL STONES	18	36
G	H	C	-	HARD DK BROWN/GRAY CLAY	36	42
T	D	Q	-	SOFT DECOMPOSED BROWN/GRAY GRANITE	42	48
R	H	Q	-	FIRM RED GRANITE	48	51
G	M	Q	-	HARD GRAY GRANITE W/FEW SOFTER LAYERS	51	142

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PE A53B 18.97 #/FT IPSCO .280 WALL WELDED JOINTS	Surface	51
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED WHILE DRIVING

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		1 S

9. Static Water Level	11. Well Is
9 ft. below ground surface	30 in. above grade
10. Pump Test	Developed ? Yes
Pumping level 137 ft. below surface	Disinfected ? Yes
Pumping at 1.6 GP M for 2 Hrs.	Capped ? Yes
Pumping Method ?	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JWB		01-11-2016
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang	>	60	Sewer - Building Sanitary	>	100
			Septic or Holding, or POWTS Tank	>	100

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	01/08/2016	WE ARE THE PUMP INSTALLER & SAMPLE WILL BE TAKEN AFTER PUMP IS INSTALLED

Created On: 02-22-2016 Updated On: 10-15-2026 Review Status: