Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XU538

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BRILL, JACK			Phone #
Mailing Address: 3115 W PIONEER RD			
City: MEQUON	State: WI	Zip Code: 53097	
County: Ozaukee	Co. Permit #:	Notification #: 7076958501	Completed: 01-25-2018

1. Well Location

City of MEQUON

Fire # (if avail.)

Street Address or Road Name and Number: 3115 W PIONEER RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
ARTHUR JAMES LIEBAU	23	

Address: 1200 W LIEBAU RD, MEQUON WI 53092

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Latitude / Longitude in Decimal Degree (DD): 43.2768 °N -87.9505 °W

Method Code: GPS008

NW or Govt Lot #	NE	Section	Township	Range
		1	9 N	21 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.6

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	185

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- No — Rotary - Air ..... — Yes
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
- Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	70
-	-	P	-	HARDPAN	70	74
-	-	L	-	LIMESTONE	74	185

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B EXL TUBE 6.625 X .280 P.E. EL20	Surface	74
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

55 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 25 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		2 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
AL		02-01-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		80

Type	Qualifier	Distance
Building Overhang		60
Wastewater Sump		75

Comment: 3/22/18: AFTER MAP REVIEW, CORRECTED THE LAT/LONG & PLSS TO MATCH GOOGLE'S ADDRESS GPS LOCATION. DLR

Created On: 02-19-2018 Updated On: 07-15-2019 Review Status: