Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XZ628

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CRISCO, J			Phone #
Mailing Address: N 4660 23RD LN			
City: WILD ROSE	State: WI	Zip Code: 54984	
County: Waushara	Co. Permit #:	Notification #: 6953446301	Completed: 09-28-2017

1. Well Location

Town of MT MORRIS	Fire # (if avail.): N4660
Street Address or Road Name and Number: 23RD LN	
Subdivision Name	Lot # / Block #

Well Constructor (Business Name): TERRY FARAGO	Lic. #: 41	Facility ID # (Public Wells)	
Address: N6079 8TH AVE, PLAINFIELD WI 54966-9757		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 6	

Latitude / Longitude in Decimal Degree (DD): 44.14767 °N -89.15728 °W				Method Code: GPS008
NW SE or Govt Lot #	Section: 2	Township: 19 N	Range: 11 E	

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?: NOT ENOUGH WATER
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	77

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
- Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND & GRAVEL	Surface	51
-	-	S	-	SAND	51	77

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	EXL TUBE A53 6.625 X .280 WALL WELDED TOGETHER WEIGHT-1384.8	Surface	73
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	#10 S&S	73	77

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENT ALONG CASING	Surface		

9. Static Water Level
20 ft. below ground surface

10. Pump Test
Pumping level 23 ft. below surface
Pumping at 18 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
32 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
TPF		10-03-2017
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
CF		10-03-2017

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		42	Building Overhang		7
			Septic or Holding, or POWTS Tank		45

Comment: WELL NOT HOOKED UP YET.

Variance ID	Variance or Exception Type	Date	Reason
	Separation Distance Variance	10/25/2017	< REQUIRED 50' FROM THE NEAREST DRAINFIELD

Created On: 10-18-2017 Updated On: 12-15-2017 Review Status: