Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YU847

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: CARLSON, GREG			Phone #
Mailing Address: 675 110TH AVE			
City: AMERY	State: WI	Zip Code: 54001	
County: Polk	Co. Permit #:	Notification #: 7090588601	Completed: 02-28-2018

Well Constructor (Business Name): BRYAN COX	Lic. #: 6644	Facility ID # (Public Wells):	
Address: BLC WELL DRLG & PUMP SERV MILLTOWN WI 54858		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 2	

1. Well Location

Town of LINCOLN			Fire # (if avail.): 675
Street Address or Road Name and Number: 110TH AVE			
Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): 45.37175 °N -92.2998 °W			Method Code: SCR002

NE	SW	Section	Township	Range
or Govt Lot #		1	33 N	16 W

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOUSE
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	138

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T - Z -	TAN/BROWN, CLAY & GRAVEL	Surface	53
B - Y -	BLACK, SAND & GRAVEL	53	64
R - C -	RED, CLAY	64	130
T - Y -	TAN/BROWN, SAND & GRAVEL	130	138

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	CASING STEEL WELDED EXELL 19LB A53 6.625X.280	Surface	135
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	JOHNSON SS 20 SLOT	135	138

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		2

9. Static Water Level
50 ft. below ground surface

10. Pump Test
Pumping level 60 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
BC		04-03-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Septic or Holding, or POWTS Tank		50

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	04/03/2018	WATER TEST WILL BE LATE

Created On: 04-05-2018 Updated On: 06-28-2018 Review Status: APPROVED