Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YW856

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CHOWN, ANDY			Phone #
Mailing Address: W5950 SCHULTZ LN			
City: ONALASKA	State: WI	Zip Code: 54650	
County: La Crosse	Co. Permit #: 31	Notification #: 7001866701	Completed: 01-24-2018

Well Constructor (Business Name): WAYNE HOLLER	Lic. #: 4668	Facility ID # (Public Wells)	
Address: HOLLER PLUMBING & WELL DRILLING LA CROSSE WI 54601-2935		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.2	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of ONALASKA

Fire # (if avail.): W5950

Street Address or Road Name and Number: SCHULTZ LN

Subdivision Name: MARVIN GARDENS II	Lot #: 48	Block #

Latitude / Longitude in Decimal Degree (DD): 43.9196 °N -91.2013 °W			Method Code: GPS008
NE SW or Govt Lot #	Section: 27	Township: 17 N	Range: 7 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	125

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 6in. dia... No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T	H	C	M	TOP SOIL CLAY-SILT	Surface	7
Y	S	S	M	MIX SAND-CLAY LAYERS	7	65
G	Q	U	S	MUD-SAND MUCK	65	84
T	S	H	-	SOFT SHALE	84	95
G	H	H	N	HARD SHALE-SANDROCK	95	125

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTMA53B .280 WALL WHEATLAND USA PLAIN END WELD	Surface	100
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
27 ft. below ground surface

10. Pump Test
Pumping level 80 ft. below surface
Pumping at 12 GP M for 14 Hrs.
Pumping Method ?

11. Well Is
19 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUNDED BENTONITE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CRUMBLES #8	Surface		3 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NONE EXIST

13. Constructor / Supervisory Driller	Lic #	Date Signed
WH		01-29-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		120
Building Drain - Sanitary		16
Landfill	>	1200
Sewer - Building Sanitary		45
Septic or Holding, or POWTS Tank		70

Comment:

Created On: 02-19-2018 Updated On: 04-30-2020 Review Status: