# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* YX201

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: HILL CONSTRUCTION | | | Phone # |
| Mailing Address: 15988 US HWY 63 | | | |
| City: HAYWARD | State: WI | Zip Code: 54843 | |
| County: Sawyer | Co. Permit #: | Notification #: 7075420401 | Completed: 01-28-2018 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): JEREMY R BEECROFT | Lic. #: 6457 | Facility ID # (Public Wells): | |
| Address: JEREMY BEECROFT WELL DRLG & PUMP REPAIR SPOONER WI 54801 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 1.4 | |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**

| | | | | |
|---|---|---|---|---|
| Town of HAYWARD | | | | Fire # (if avail.): 16455 |
| Street Address or Road Name and Number: STONEWOOD CT | | | | |
| Subdivision Name | | | Lot # | Block # |
| Latitude / Longitude in Decimal Degree (DD): 46.0057 °N -91.518 °W | | | | Method Code: GPS008 |
| SE NW or Govt Lot # | Section: 29 | Township: 41 N | Range: 9 W | |

**2. Well Type** New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 8.75 | Surface | 92 |

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | - | Y | G | SAND, GRAVEL & STONES | Surface | 40 |
| - | A | G | C | COARSE GRAVEL, ROCK & CLAY | 40 | 82 |
| - | A | G | - | COARSE GRAVEL | 82 | 92 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 5 | SDR17 PVC CASING CEMENT SOLVENT WELD FORMATION STABILIZER | Surface | 87 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 5 | 15 SLOT S.S. SCREEN | 87 | 92 |

**7. Grout or Other Sealing Material**

Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| EZ SEAL | Surface | 80 | 8 S |

**9. Static Water Level**
42 ft. below ground surface

**10. Pump Test**
Pumping level 70 ft. below surface
Pumping at 40 GP M for 1 Hrs.
Pumping Method ?

**11. Well Is**
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| NB | | 02-27-2018 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 65 | Septic or Holding, or POWTS Tank | | 90 |

Comment:

Created On: 03-27-2018 Updated On: 04-05-2018 Review Status: