Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YZ137

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TRINITY BUILDERS			Phone #
Mailing Address: 6803 152ND AVE			
City: KENOSHA	State: WI	Zip Code: 53142	
County: Racine	Co. Permit #:	Notification #: 7135942201	Completed: 04-06-2018

1. Well Location

Fire # (if avail.)

Town of DOVER

Street Address or Road Name and Number: 2633 SUNNY SLOPE RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
ROBERT K BIERSACK	6413	

Address: BIERSACK WELL SERVICE, EAST TROY WI 53120

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Latitude / Longitude in Decimal Degree (DD)	Method Code
42.6959 °N -88.1433 °W	GPS008

NE	NW	Section	Township	Range
or Govt Lot #		28	3 N	20 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Hicap Permanent Well #	Common Well #	Specific Capacity
		5

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	5
6	5	101

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 6in. dia... No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	-	C	-	YELLOW CLAY	Surface	17
G	-	C	-	GREY CLAY	17	95
-	-	Y	-	SAND & GRAVEL	95	101

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	INDEPENDENCE TUBE STEEL A53B 18.97PPF P/E	Surface	101
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 33 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: START HOLE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
BB		04-09-2018
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		120	Septic or Holding, or POWTS Tank		90

Comment:

Created On: 05-07-2018 Updated On: 05-07-2018 Review Status: