Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YZ315

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KEISER, JOE, (CHRISTENSEN, JOH			Phone #
Mailing Address: E1407 THORN APPLE CREEK RD			
City: RINGLE	State: WI	Zip Code: 54471	
County: Marathon	Co. Permit #:	Notification #: 7095634401	Completed: 03-09-2018

Well Constructor (Business Name): JAMES HORNUNG JR	Lic. #: 9013	Facility ID # (Public Wells):	
Address: HORNUNG WELL DRLG LLC MERRILL WI 54452		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of EMMET

Fire # (if avail.)

Street Address or Road Name and Number: BRIARWOOD RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)				Method Code
44.82868 °N	-89.85733 °W			GPS008

NE	NW	Section	Township	Range
or Govt Lot #		13	27 N	5 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	40
6	40	200

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Yes Rotary - Air & Foam ..... No
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes Temp. Outer Casing 10in. dia
- Yes Removed? 10depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
R	D	Q	-	DES RED GRANITE	Surface	12
R	-	Q	-	RED GRANITE	12	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	FEMCO 2.8 WALL WELDED KROEA 18.9 # 6.625	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
52 ft. below ground surface

10. Pump Test
Pumping level 180 ft. below surface
Pumping at 3 GP M for 12 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method DISPLACEMENT

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT GROUT	Surface	40	9 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JH		03-13-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Septic or Holding, or POWTS Tank		60

Comment:

Rehab Type	Rehab Date	Result Text
Hydrofracture	03/09/2018	YIELD BEFORE 15 GPH; AFTER 3 GPM

Created On: 04-17-2018 Updated On: 10-15-2026 Review Status: