Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZA509

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	MARK BOHN CARPENTRY LLC
Phone #	(262)224-0161
Mailing Address	4802 BERKSHIRE CT
City	WEST BEND
State	WI
Zip Code	53095
County	Washington
Co. Permit #	
Notification #	8094702701
Completed	09-04-2020
Well Constructor (Business Name)	STENERSON, KARL I
Lic. #	368
Facility ID # (Public Wells)	
Address	STENERSON WELL DRILLING N8101 BAYVIEW RD HORICON WI 53032
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.3

1. Well Location

Town of KEWASKUM

Fire # (if avail.)

Street Address or Road Name and Number: 3615 E MORAIN RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.5345 °N -88.2167 °W	GPS008

NW SW or Govt Lot #	Section	Township	Range
	3	12 N	19 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	243

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		C-CLAY	Surface	140
		X	G	X-SAND & CLAY G-W/GRAVEL/STONES	140	162
		L		L-LIMESTONE/DOLOMITE	162	243

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW 18.99 LB STEEL A53 GR B PE W/SHOE WHEATLAND	Surface	162
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

25 ft. below ground surface

10. Pump Test

Pumping level 80 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ? Airlift

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CRUMBLES	Surface	162	S

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
KS	368	09-17-2020
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Sewer - Building Sanitary		90
			Septic or Holding, or POWTS Tank		100

Comment:

Created On: 12-10-2020 Updated On: 06-01-2021 Review Status: APPROVED