Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZD628

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WELCH, ROBERT			Phone #
Mailing Address: PO BOX 486			
City: WOODRUFF	State: WI	Zip Code: 54568	
County: Vilas	Co. Permit #	Notification #	Completed: 02-13-2019

Well Constructor (Business Name): HANSER BILL WELL & PUMP INC	Lic. #: 5897	Facility ID # (Public Wells)	
Address: PO BOX 397 LAC DU FLAMBEAU WI 54538-0397		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity	

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? Yes

1. Well Location
Town of ARBOR VITAE

Fire # (if avail.): 11150

Street Address or Road Name and Number: FOX FIRE

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
45.9173 °N -89.6968 °W	GPS008

NE SE or Govt Lot #	Section	Township	Range
	26	40 N	6 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
LOW VOLUME

Construction Type: Driven Point

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	72

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	GALV STEEL A53 T&C	Surface	69
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
2	STAINLESS STEEL 10 SLOT	69	72

7. Grout or Other Sealing Material
Method

8. Geology

9. Static Water Level
33 ft. below ground surface

10. Pump Test
Pumping level _____ ft. below surface
Pumping at _____ GP for _____ Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
EH		02-19-2019
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Lake, Stream, River or Pond (Including Storm Water Detention Basin)	>	100	POWTS dispersal component (soil absorption unit or mound)	>	50
			Septic or Holding, or POWTS Tank	>	25

Comment:

Created On: 03-18-2019 Updated On: 06-30-2020 Review Status: APPROVED