Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZD994

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BERGH, ED			Phone #
Mailing Address: 755 CHURCH AVE			
City: NEKOOSA	State: WI	Zip Code: 54457	
County: Wood	Co. Permit #:	Notification #: 7437171101	Completed: 10-30-2018

1. Well Location

Town of SARATOGA

Fire # (if avail.)

Street Address or Road Name and Number: 755 CHURCH AVE

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
ROTH WELL DRILLLING	5857	

Latitude / Longitude in Decimal Degree (DD): 44.3149 °N -89.8487 °W

Method Code: SCR002

Well Plan Approval #:

SE or Govt Lot #	NE	Section	Township	Range
		12	21 N	5 E

Address: 618 HWY 73S
NEKOOSA WI 54457

Approval Date (mm-dd-yyyy):

2. Well Type Replacement

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		5

Reason for replaced or reconstructed well ?

OLD WELL FAILED

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? Yes

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	48

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		S-SAND	Surface	20
		X		X-SAND & CLAY	20	30
		S		S-SAND	30	48

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	A53B .280 WHEATLAND WELDED	Surface	45
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	TELE JOHNSON SS 10 SLOT	45	48

9. Static Water Level

33 ft. below ground surface

10. Pump Test

Pumping level 37 ft. below surface

Pumping at 20 GP M for 2 Hrs.

Pumping Method ? Test Pump

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ? Yes

PUMP INSTALL LATER DATE

Filled & Sealed Well(s) as needed? Yes

PUMP INSTALL LATER DATE

13. Constructor / Supervisory Driller	Lic #	Date Signed
KR	4495	11-08-2018
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MG	3740	11-08-2018

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		50	Sewer - Building Sanitary	>	8
			Septic or Holding, or POWTS Tank	>	25

Comment:

Created On: 11-30-2018 Updated On: 05-05-2020 Review Status: APPROVED