Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZK217

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LAMBERT, DAN			Phone #: (715)216-8053
Mailing Address: PO BOX 74			
City: WHITE LAKE	State: WI	Zip Code: 54491	
County: Langlade	Co. Permit #:	Notification #: 8035094602	Completed: 06-04-2020

1. Well Location
Village of WHITE LAKE

Fire # (if avail.)

Street Address or Road Name and Number: 2903 STAMPER RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
T & T WELL DRILLING	6571	

Latitude / Longitude in Decimal Degree (DD): 45.1538 °N -88.786 °W
Method Code: GPS008

Well Plan Approval #:

SE NE or Govt Lot #	Section	Township	Range
	19	31 N	14 E

Address: PO BOX 22, LAKEWOOD WI 54138

Approval Date (mm-dd-yyyy):

2. Well Type New Well
of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.8

Reason for replaced or reconstructed well ?

3. Well serves 1 # of HOUSE
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	50
6	50	80

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y	C	Y-SAND & GRAVEL C-CLAYEY	Surface	45
		Y		Y-SAND & GRAVEL	45	80

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A-53 GR B WHEATLAND WELDED 18.97 PER FT	Surface	77
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	STAINLESS #15	77	80

9. Static Water Level
30 ft. below ground surface

10. Pump Test
Pumping level 66 ft. below surface
Pumping at 30 GP M for 2 Hrs.
Pumping Method ? Airlift

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
SAND-BENTONITE	Surface	50	S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
TH	6220	10-18-2020
Drill Rig Operator	Lic or Reg #	Date Signed
MB	8359	10-29-2020

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50	Septic or Holding, or POWTS Tank	>	25

Comment: THIS PROJECT WAS NOT FINISHED TILL LATER BECAUSE OF BUILDING DELAYS CAUSED FROM COVID VIRUS

Created On: 11-23-2020 Updated On: 05-04-2021 Review Status: APPROVED