# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* ZN862

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: AGAMAITE, CHADC | Phone #: (920)748-8231 |
| Mailing Address: W11349 OLDEN RD | |
| City: RIPON | State: WI Zip Code: 54971 |
| County: Price | Co. Permit #: |
| Notification #: 8888838901 | Completed: 08-29-2022 |
| Well Constructor (Business Name): KARNOSH, DONALD F | Lic. #: 660 |
| Facility ID # (Public Wells): | |
| Address: KARNOSH WELL DRILLING W7244 S MINNOW LAKE RD PHILLIPS WI 54555 | |
| Well Plan Approval #: | |
| Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: |
| Specific Capacity: 3 | |

**1. Well Location**

| | |
|---|---|
| Town of WORCESTER | Fire # (if avail.): W5151 |
| Street Address or Road Name and Number: W5151 CO RD H | |
| Subdivision Name: | Lot #: Block #: |
| Latitude / Longitude in Decimal Degree (DD): 45.7423 °N -90.3006 °W | Method Code: GPS008 |

| NE | NW | Section | Township | Range |
|---|---|---|---|---|
| or Govt Lot # | | 36 | 38 N | 1 E |

**2. Well Type** New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

**3. Well serves** 1 # of CABIN

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 48 |

| Upper Enlarged Drillhole | | Lower Open Bedrock |
|---|---|---|
| No | Rotary - Mud Circulation ..... | No |
| No | Rotary - Air ..... | No |
| No | Rotary - Air & Foam ..... | No |
| No | Drill-Through Casing Hammer | |
| No | Reverse Rotary | |
| No | Cable-tool Bit ____in. dia... | No |
| No | Dual Rotary ..... | No |
| No | Temp. Outer Casing ____in. dia | |
| No | Removed? ____depth ft. (If NO explain on back side) | |

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| R | | P | G | R-RED P-HARDPAN G-W/GRAVEL/STONES | Surface | 12 |
| R | N | S | | R-RED N-FINE S-SAND | 12 | 40 |
| | | Y | U | Y-SAND & GRAVEL U-MUDDY OR MURKY | 40 | 43 |
| | E | Y | | E-CLEAN Y-SAND & GRAVEL | 43 | 48 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | STEEL 18.97 LB A-53 NUCOR NTP TRI PE | Surface | 46 |
| **Dia. (in.)** | **Screen type, material & slot size** | **From (ft.)** | **To (ft.)** |
| 4 | CONT STAINLESS 20 SLOT | 46 | 48 |

**7. Grout or Other Sealing Material**

Method MOUNDED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| GRANULAR BENTONITE | Surface | 48 | 1 S |

**9. Static Water Level**

21 ft. below ground surface

**10. Pump Test**

Pumping level 26 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ? Test Pump

**11. Well Is**

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**12.** Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| DK | 660 | 09-25-2022 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| Lake, Stream, River or Pond (Including Storm Water Detention Basin) | | 100 | Privy | | 85 |

Comment: A COMPLETE WCR WAS NOT RECEIVED FROM WELL CONSTRUCTOR.

6/24/24 NON ISSUED - FAILURE TO RESPOND TO REQUESTS FOR ADDITIONAL INFORMATION
7/19/2024 - ADDITIONAL INFORMATION PROVIDED.

Created On: 01-19-2023 Updated On: 07-22-2024 Review Status: APPROVED