DU-91-J

# WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH

**See Instructions on Reverse Side**

1. County Dane (DUNN) Town ☐ Village ☒ Dunnville (TOWN OF DUNN) City ☐ — Check one and give name

RECEIVED JUL 26 1949 BUREAU SAN. ENG.

2. Location SW SW Sec 35 T27N R13W per assg — ~~Name of street and~~ number of premise or Sec. Tn. and R. numbers

3. Owner ☒ or Agent ☐ Reid Murdock — Name of individual, partnership or firm

4. Mail Address Chippewa Falls Wis. — Complete address required

5. From well to nearest: Building 5 ft; sewer — ft; drain — ft; septic tank — ft; dry well or filter bed — ft; abandoned well — ft.

6. Well is intended to supply water for: Pickle Station

**7. DRILLHOLE:**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 4 | 0 | 184 |

**8. CASING AND LINER PIPE OR CURBING:**

| Dia. (in.) | Kind | From (ft.) | To (ft.) |
|---|---|---|---|
| 4 | Std pipe | | |

**9. GROUT:**

| Kind | From (ft.) | To (ft.) |
|---|---|---|
| Clay | 0 | 15 |

**10. FORMATIONS:**

| Kind | From (ft.) | To (ft.) |
|---|---|---|
| sand coarse | 0 | 25 |
| blue clay | 25 | 100 |
| yellow clay | 100 | 145 |
| sand and clay | 145 | 165 |
| coarse sand | 165 | 184 |
| (we put a 60 x 2½ in) point in this well | | |

**11. MISCELLANEOUS DATA:**

Yield test: 2 Hrs. at F GPM.

Depth from surface to water: 141 ft.

Water-level when pumping: 20 ft.

Water sample sent to laboratory at Madison on July 25 1949

Construction of the well was completed on July 13 1949

The well is terminated 8 ft ~~inches~~ ☒ above, below ☐ the permanent ground surface.

Was the well disinfected upon completion? Yes ✓ No

Was the well sealed watertight upon completion? Yes ✓ No

Signature Harold Armstable — Registered Well Driller

Arkansaw Wis — Complete Mail Address

1696