Wisconsin Public Service Corporation
P.O. Box 19001
Green Bay, WI 54307-9001
www.wisconsinpublicservice.com

December 15, 2023

Mr. Scott Schatschneider
City Engineering Department
1515 Strongs Avenue
Stevens Point, Wisconsin, 54481

RE: Recent Sampling Results Stevens Point Former Manufactured Gas Plant
1111 Crosby Avenue, Stevens Point, Wisconsin 54481
WDNR BRRTS# 02-50-000079

Dear Mr. Schatschneider:

WEC Business Services, LLC (WBS), managing the Wisconsin Public Service Corporation (WPSC) former manufactured gas plant site at 1111 Crosby Ave, is providing analytical results from groundwater samples collected at locations OW09, OW10, OW11, OW12, OW15, OW17, OW18, OW20, PZ09B, PZ10B, PZ11B, and PZ15B in October 2023 as part of routine, semi-annual monitoring. Wisconsin Administrative Code Chapter NR716.14 requires responsible parties (WPSC for the above mentioned site) to report sampling results to the property owner, and occupant, as applicable.

Results of the sampling are summarized in the attached. This includes a summary table of the results compared to State guidance values. Copies of the associated laboratory reports and figures showing the locations of samples collected on your property are also included.

We appreciate your cooperation as sampling progresses. If you need additional information, please contact Matt Vitale from the WDNR at 715-839-3760 or myself at 414-221-2156.

Sincerely,

Frank Dombrowski
Principal Environmental Consultant

Enc: Figure 1. City of Stevens Point
Table 1. October 2023 Groundwater Analytical Results for City of Stevens Point
Laboratory Report

CC: USEPA RPM – Jeffrey Dewey
WDNR PM – Matt Vitale

FIGURE

SOURCE NOTES:

1. COORDINATE REFERENCE SYSTEM IS NAD 1983 WISCONSIN STATE PLANE CENTRAL, US SURVEY FEET.
2. IMAGERY LAYER CREDIT: Source: Esri, DigitalGlobe, GeoEye, i-cubed, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community

DRAWN BY: DMD DATE: 03/24/16
CHECKED BY: AGC DATE: 02/08/17
APPROVED BY: KRM DATE: 02/08/17
DRAWING NO: Fig 1_City of Stevens Point
REFERENCE: .

CITY OF STEVENS POINT

RECENT SAMPLING RESULTS
FORMER STEVENS POINT MANUFACTURED GAS PLANT
WISCONSIN PUBLIC SERVICE CORPORATION
STEVENS POINT, WISCONSIN
BRRTS# 02-50-000079

RAMBOLL

PROJECT NO.
67846

FIGURE NO.
1

Jan 02, 2020 2:50pm PLOTTED BY: CAWRSEAG SAVED BY: CAWRSEAG
Y:\ACAData\Projects\11\1177\STPT\20-1\Figure 1_City of Stevens Point.dwg Layout
IMAGES: Y:\ACAData\Projects\11\1177\STPT\20-1\Reference\ESRI Aerial 032516.jpg;
XREFS:

TABLE

Table 1. October 2023 Groundwater Analytical Results for City of Stevens Point

Third Party Notification
Wisconsin Public Service Corporation
Former Stevens Point Manufactured Gas Plant Site
1111 Crosby Avenue, Stevens Point, Wisconsin
USEPA ID #WIN000509983 / BRRTS #02-50-000079 / FID # 750081200

			VOC	PAH	PAH	PAH	PAH	PAH	PAH	PAH	PAH	PAH	PAH	Metal	Metal	Metal	Inorganic	Inorganic	Inorganic	Organic
Sample Location	9-digit Code	Sample Date	Benzene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Chrysene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	Naphthalene	Pyrene	Iron, Dissolved	Iron, Total	Manganese, Dissolved	Alkalinity, Total	Nitrogen, NO2 + NO3, Total	Sulfate, Total	Methane
Reporting Units:			µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
			Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag	Result Flag
WI Groundwater PAL:			0.5	NS	0.02	0.02	NS	0.02	NS	80	NS	10	50	150	150	60	NS	2,000	125,000	NS
WI Groundwater ES:			5	NS	0.2	0.2	NS	0.2	NS	400	NS	100	250	300	300	300	NS	10,000	250,000	NS
OW09	102523029	10/25/23	0.30 U	0.013 U	0.012 U	0.0088 U	0.022 U	0.012 U	0.017 U	0.078	0.015 U	0.044 J	0.051	**12,300**	**12,100**	**1,490**	298,000	59 U	10,800	1,010
OW10	102423024	10/24/23	0.30 U	0.013 U	0.012 U	0.0089 U	0.022 U	0.015 J	0.017 U	0.025 U	0.015 U	0.019 U	0.024 J	276	264	52.8	589,000	**10,300**	146,000	272
OW11	102523027	10/25/23	0.30 U	0.013 U	0.012 U	0.0088 U	0.022 U	0.012 U	0.017 U	0.25	0.015 U	1.0	0.16	**25,700**	**26,000**	**955**	148,000	59 U	2,200 U	2,560
OW12	102423007	10/24/23	0.91 J	0.013 U	0.012 U	0.0088 U	0.022 U	0.012 U	0.017 U	3.1	0.015 U	0.55	2.9	**21,600**	**22,400**	**1,600**	130,000	59 U	8,200 J	1,690
OW12 Dup	102423008	10/24/23	0.89 J	0.013 U	0.013 U	0.0090 U	0.022 U	0.012 U	0.018 U	3.3	0.015 U	0.60	3.1	**21,800**	**22,200**	**1,600**	129,000	59 U	8,200 J	1,370
OW15	102323005	10/23/23	0.30 U	0.057	0.079	**0.21**	0.076	0.15	0.019 J	0.29	0.082	0.10	0.19	**25,600**	**27,200**	**1,960**	110,000	59 U	2,200 U	797
OW17	102423011	10/24/23	0.30 U	0.013 U	0.018 J	0.017 J	0.022 U	0.031 J	0.018 U	0.084	0.015 U	0.14	0.061	**3,870**	**4,190**	**568**	81,400	59 U	2,200 U	3,440
OW18	102423009	10/24/23	0.30 U	0.014 U	0.013 U	0.0091 U	0.022 U	0.013 U	0.018 U	0.026 U	0.016 U	0.020 U	0.023 U	56.7 U	162	--	--	--	--	--
OW20	102423010	10/24/23	0.30 U	0.014 U	0.013 J	0.023 J	0.022 U	0.034 J	0.018 U	0.074	0.016 U	0.020 U	0.070	56.7 U	134	--	--	--	--	--
PZ09B	102523028	10/25/23	0.30 U	0.013 U	0.012 U	0.0087 U	0.021 U	0.012 U	0.017 U	0.025 U	0.015 U	0.019 U	0.022 U	56.7 U	74.6 J	--	--	--	--	--
PZ10B	102423025	10/24/23	0.30 U	0.013 U	0.012 U	0.0087 U	0.021 U	0.012 U	0.017 U	0.025 U	0.015 U	0.019 U	0.022 U	56.7 U	56.7 U	--	--	--	--	--
PZ11B	102523026	10/25/23	0.30 U	0.013 U	0.012 U	0.0088 U	0.021 U	0.012 U	0.017 U	0.025 U	0.015 U	0.019 U	0.022 U	56.7 U	**1,110**	--	--	--	--	--
PZ15B	102323004	10/23/23	0.30 U	0.24	**0.36**	**1.0**	0.34	**0.64**	0.070	1.1	0.38	0.030 J	0.95	**12,700**	**14,600**	--	--	--	--	--

[O: GKJ 12/6/23, C:AGC 12/14/23]

Sorted by Sample Location

Underlined	concentration attains or exceeds the WI Groundwater PAL
Bold	concentration attains or exceeds the WI Groundwater ES

Results & Flags:
-- = Analysis not performed
J = Estimated Concentration
U = Concentration was not detected above the reported limit

Acronyms:
µg/L = micrograms per liter
BRRTS = Bureau for Remediation and Redevelopment Tracking System
Dup = Quality Control Field Duplicate Sample
EPA = Environmental Protection Agency
ES = Enforcement Standard
FID = facility identification number
MGP = Manufactured Gas Plant
NO2 + NO3 = nitrite plus nitrate
NS = A groundwater quality standard has not been established.
PAH = Polycyclic Aromatic Hydrocarbon
PAL = Preventive Action Limit
USEPA ID = United States Environmental Protection Agency site identification number
VOC = Volatile Organic Compound
WDNR = Wisconsin Department of Natural Resources
WI = Wisconsin

Standards:
PAL and ES from WI Administrative Code NR 140 groundwater quality standard revised effective January 2020.

Lab comments, additional data qualifiers and definitions can be found in associated laboratory reports.

1177 202310_WG 3rdParty.xlsx

Confidential

RAMBOLL

LABORATORY DATA REPORTS

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

November 15, 2023

Andrew Cawrse
Ramboll Americas
234 W Florida St
Milwaukee, WI 53204

RE: Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Dear Andrew Cawrse:

Enclosed are the analytical results for sample(s) received by the laboratory on October 25, 2023. The results relate only to the samples included in this report. Results reported herein conform to the applicable TNI/NELAC Standards and the laboratory's Quality Manual, where applicable, unless otherwise noted in the body of the report.

The test results provided in this final report were generated by each of the following laboratories within the Pace Network:

- Pace Analytical Services - Green Bay

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Brian Basten
brian.basten@pacelabs.com
(920)469-2436
Project Manager

Enclosures

cc: ERIC BAUER, Ramboll
NRT Data, Ramboll

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

CERTIFICATIONS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Pace Analytical Services Green Bay
1241 Bellevue Street, Green Bay, WI 54302
Florida/NELAP Certification #: E87948
Illinois Certification #: 200050
Kentucky UST Certification #: 82
Louisiana Certification #: 04168
Minnesota Certification #: 055-999-334
New York Certification #: 12064
North Dakota Certification #: R-150
South Carolina Certification #: 83006001
Texas Certification #: T104704529-21-8
Virginia VELAP Certification ID: 11873
Wisconsin Certification #: 405132750
Wisconsin DATCP Certification #: 105-444
USDA Soil Permit #: P330-21-00008
Federal Fish & Wildlife Permit #: 51774A

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

SAMPLE SUMMARY

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Lab ID	Sample ID	Matrix	Date Collected	Date Received
40270111001	**102423024**	Water	10/24/23 17:36	10/25/23 13:17
40270111002	**102423025**	Water	10/24/23 18:16	10/25/23 13:17
40270111003	**102523026**	Water	10/25/23 07:59	10/25/23 13:17
40270111004	**102523027**	Water	10/25/23 08:45	10/25/23 13:17
40270111005	**102523028**	Water	10/25/23 09:36	10/25/23 13:17
40270111006	**102323004**	Water	10/23/23 17:07	10/25/23 13:17
40270111007	**102323005**	Water	10/23/23 17:42	10/25/23 13:17
40270111008	**102323006**	Water	10/23/23 18:00	10/25/23 13:17
40270111009	**102423007**	Water	10/24/23 08:49	10/25/23 13:17
40270111010	**102423008**	Water	10/24/23 08:54	10/25/23 13:17
40270111011	**102423009**	Water	10/24/23 09:52	10/25/23 13:17
40270111012	**102423010**	Water	10/24/23 10:25	10/25/23 13:17
40270111013	**102423011**	Water	10/24/23 11:06	10/25/23 13:17
40270111014	**102523029**	Water	10/25/23 09:59	10/25/23 13:17
40270111015	**102523030**	Water	10/25/23 10:30	10/25/23 13:17

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

SAMPLE ANALYTE COUNT

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Lab ID	Sample ID	Method	Analysts	Analytes Reported
40270111001	**102423024**	EPA 8015B Modified	KHB	1
		EPA 6010D	SIS	1
		EPA 6010D	SIS	2
		EPA 8270E by SIM	TPO	12
		EPA 8260	CXJ	4
		EPA 300.0	HMB	1
		EPA 310.2	MT	1
		EPA 353.2	MT	1
40270111002	**102423025**	EPA 6010D	SIS	1
		EPA 6010D	SIS	1
		EPA 8270E by SIM	TPO	12
		EPA 8260	CXJ	4
40270111003	**102523026**	EPA 6010D	SIS	1
		EPA 6010D	SIS	1
		EPA 8270E by SIM	TPO	12
		EPA 8260	CXJ	4
40270111004	**102523027**	EPA 8015B Modified	KHB	1
		EPA 6010D	SIS	1
		EPA 6010D	SIS	2
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4
		EPA 300.0	HMB	1
		EPA 310.2	MT	1
		EPA 353.2	MT	1
40270111005	**102523028**	EPA 6010D	SIS	1
		EPA 6010D	SIS	1
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4
40270111006	**102323004**	EPA 6010D	SIS	1
		EPA 6010D	SIS	1
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4
40270111007	**102323005**	EPA 8015B Modified	KHB	1
		EPA 6010D	SIS	1
		EPA 6010D	SIS	2
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

SAMPLE ANALYTE COUNT

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Lab ID	Sample ID	Method	Analysts	Analytes Reported
		EPA 300.0	HMB	1
		EPA 310.2	MT	1
		EPA 353.2	MT	1
40270111008	**102323006**	EPA 8260	NB	4
40270111009	**102423007**	EPA 8015B Modified	KHB	1
		EPA 6010D	SIS	1
		EPA 6010D	SIS	2
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4
		EPA 300.0	HMB	1
		EPA 310.2	MT	1
		EPA 353.2	MT	1
40270111010	**102423008**	EPA 8015B Modified	KHB	1
		EPA 6010D	SIS	1
		EPA 6010D	SIS	2
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4
		EPA 300.0	HMB	1
		EPA 310.2	MT	1
		EPA 353.2	MT	1
40270111011	**102423009**	EPA 6010D	SIS	1
		EPA 6010D	SIS	1
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4
40270111012	**102423010**	EPA 6010D	SIS	1
		EPA 6010D	SIS	1
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4
40270111013	**102423011**	EPA 8015B Modified	KHB	1
		EPA 6010D	SIS	1
		EPA 6010D	SIS	2
		EPA 8270E by SIM	TPO	12
		EPA 8260	NB	4
		EPA 300.0	HMB	1
		EPA 310.2	MT	1
		EPA 353.2	MT	1
40270111014	**102523029**	EPA 8015B Modified	KHB	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

SAMPLE ANALYTE COUNT

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Lab ID	Sample ID	Method	Analysts	Analytes Reported
		EPA 6010D	SIS	1
		EPA 6010D	SIS	2
		EPA 8270E by SIM	TPO	12
		EPA 8260	CXJ	4
		EPA 300.0	HMB	1
		EPA 310.2	MT	1
		EPA 353.2	MT	1
40270111015	**102523030**	EPA 8260	CXJ	4

PASI-G = Pace Analytical Services - Green Bay

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 8015B Modified**
Description: Methane, Ethane, Ethene GCV
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

General Information:
7 samples were analyzed for EPA 8015B Modified by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Surrogates:
All surrogates were within QC limits with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

QC Batch: 459418

A matrix spike and/or matrix spike duplicate (MS/MSD) were performed on the following sample(s): 40270110008

M1: Matrix spike recovery exceeded QC limits. Batch accepted based on laboratory control sample (LCS) recovery.

- MS (Lab ID: 2638414)
  - Methane

R1: RPD value was outside control limits.

- MSD (Lab ID: 2638415)
  - Methane

Additional Comments:

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 6010D**
Description: 6010D MET ICP
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

General Information:
13 samples were analyzed for EPA 6010D by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:
The samples were prepared in accordance with EPA 3010A with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 6010D**
Description: 6010D MET ICP, Dissolved
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

General Information:
13 samples were analyzed for EPA 6010D by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:
The samples were prepared in accordance with EPA 3010A with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 8270E by SIM**
Description: 8270E MSSV PAH
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

General Information:
13 samples were analyzed for EPA 8270E by SIM by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:
The samples were prepared in accordance with EPA 3510 with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Internal Standards:
All internal standards were within QC limits with any exceptions noted below.

Surrogates:
All surrogates were within QC limits with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

QC Batch: 458897

R1: RPD value was outside control limits.

- LCSD (Lab ID: 2636050)
  - Dibenz(a,h)anthracene

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

QC Batch: 458667

A matrix spike and/or matrix spike duplicate (MS/MSD) were performed on the following sample(s): 40270110008

M1: Matrix spike recovery exceeded QC limits. Batch accepted based on laboratory control sample (LCS) recovery.

- MS (Lab ID: 2634083)
  - Chrysene
- MSD (Lab ID: 2634084)
  - Benzo(a)anthracene

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 8270E by SIM**
Description: 8270E MSSV PAH
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

QC Batch: 458897

A matrix spike/matrix spike duplicate was not performed due to insufficient sample volume.

QC Batch: 459013

A matrix spike and/or matrix spike duplicate (MS/MSD) were performed on the following sample(s): 40270111003

M1: Matrix spike recovery exceeded QC limits. Batch accepted based on laboratory control sample (LCS) recovery.

- MSD (Lab ID: 2636433)
  - Naphthalene

R1: RPD value was outside control limits.

- MSD (Lab ID: 2636433)
  - Naphthalene

Additional Comments:

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 8260**
Description: 8260 MSV UST
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

General Information:
15 samples were analyzed for EPA 8260 by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Internal Standards:
All internal standards were within QC limits with any exceptions noted below.

Surrogates:
All surrogates were within QC limits with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 300.0**
Description: 300.0 IC Anions
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

General Information:
7 samples were analyzed for EPA 300.0 by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

Analyte Comments:

QC Batch: 459564

D3: Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.

- 102323005 (Lab ID: 40270111007)
  - Sulfate
- 102523027 (Lab ID: 40270111004)
  - Sulfate

QC Batch: 459650

D3: Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.

- 102423007 (Lab ID: 40270111009)
  - Sulfate
- 102423008 (Lab ID: 40270111010)
  - Sulfate
- 102423011 (Lab ID: 40270111013)
  - Sulfate

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 310.2**
Description: 310.2 Alkalinity
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

General Information:
7 samples were analyzed for EPA 310.2 by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

QC Batch: 459061

A matrix spike and/or matrix spike duplicate (MS/MSD) were performed on the following sample(s): 40270110008,40270306001

M0: Matrix spike recovery and/or matrix spike duplicate recovery was outside laboratory control limits.

- MS (Lab ID: 2636589)
  - Alkalinity, Total as CaCO3
- MSD (Lab ID: 2636590)
  - Alkalinity, Total as CaCO3

Additional Comments:

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

PROJECT NARRATIVE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Method: **EPA 353.2**
Description: 353.2 Nitrogen, NO2/NO3 pres.
Client: O'Brien & Gere Engineers, Inc Integrys WI
Date: November 15, 2023

General Information:
7 samples were analyzed for EPA 353.2 by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

This data package has been reviewed for quality and completeness and is approved for release.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102423024 **Lab ID: 40270111001** Collected: 10/24/23 17:36 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
Methane, Ethane, Ethene GCV	Analytical Method: EPA 8015B Modified Pace Analytical Services - Green Bay								
Methane	**272**	ug/L	5.6	1.2	2		11/03/23 13:50	74-82-8	
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**264**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 18:51	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**276**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 19:45	7439-89-6	D9
Manganese, Dissolved	**52.8**	ug/L	5.0	1.5	1	10/27/23 06:24	10/30/23 19:45	7439-96-5	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.049	0.013	1	10/30/23 09:53	11/01/23 19:54	56-55-3	
Benzo(a)pyrene	**<0.012**	ug/L	0.049	0.012	1	10/30/23 09:53	11/01/23 19:54	50-32-8	
Benzo(b)fluoranthene	**<0.0089**	ug/L	0.049	0.0089	1	10/30/23 09:53	11/01/23 19:54	205-99-2	
Benzo(k)fluoranthene	**<0.022**	ug/L	0.049	0.022	1	10/30/23 09:53	11/01/23 19:54	207-08-9	
Chrysene	**0.015J**	ug/L	0.049	0.012	1	10/30/23 09:53	11/01/23 19:54	218-01-9	
Dibenz(a,h)anthracene	**<0.017**	ug/L	0.049	0.017	1	10/30/23 09:53	11/01/23 19:54	53-70-3	
Fluoranthene	**<0.025**	ug/L	0.049	0.025	1	10/30/23 09:53	11/01/23 19:54	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.049	0.015	1	10/30/23 09:53	11/01/23 19:54	193-39-5	
Naphthalene	**<0.019**	ug/L	0.049	0.019	1	10/30/23 09:53	11/01/23 19:54	91-20-3	
Pyrene	**0.024J**	ug/L	0.049	0.022	1	10/30/23 09:53	11/01/23 19:54	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	98	%	38-120		1	10/30/23 09:53	11/01/23 19:54	321-60-8	
Terphenyl-d14 (S)	116	%	47-121		1	10/30/23 09:53	11/01/23 19:54	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/28/23 00:39	71-43-2	
Surrogates									
Toluene-d8 (S)	94	%	70-130		1		10/28/23 00:39	2037-26-5	
4-Bromofluorobenzene (S)	84	%	70-130		1		10/28/23 00:39	460-00-4	
1,2-Dichlorobenzene-d4 (S)	104	%	70-130		1		10/28/23 00:39	2199-69-1	
300.0 IC Anions	Analytical Method: EPA 300.0 Pace Analytical Services - Green Bay								
Sulfate	**146**	mg/L	10.0	2.2	5		11/07/23 18:54	14808-79-8	
310.2 Alkalinity	Analytical Method: EPA 310.2 Pace Analytical Services - Green Bay								
Alkalinity, Total as CaCO3	**589**	mg/L	125	37.2	5		10/31/23 11:19		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102423024 **Lab ID: 40270111001** Collected: 10/24/23 17:36 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
353.2 Nitrogen, NO2/NO3 pres.	Analytical Method: EPA 353.2 Pace Analytical Services - Green Bay								
Nitrogen, NO2 plus NO3	**10.3**	mg/L	0.50	0.12	2		11/03/23 10:22		

Sample: 102423025 **Lab ID: 40270111002** Collected: 10/24/23 18:16 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**<56.7**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 18:55	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**<56.7**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 19:48	7439-89-6	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.048	0.013	1	10/30/23 09:53	11/01/23 20:12	56-55-3	
Benzo(a)pyrene	**<0.012**	ug/L	0.048	0.012	1	10/30/23 09:53	11/01/23 20:12	50-32-8	
Benzo(b)fluoranthene	**<0.0087**	ug/L	0.048	0.0087	1	10/30/23 09:53	11/01/23 20:12	205-99-2	
Benzo(k)fluoranthene	**<0.021**	ug/L	0.048	0.021	1	10/30/23 09:53	11/01/23 20:12	207-08-9	
Chrysene	**<0.012**	ug/L	0.048	0.012	1	10/30/23 09:53	11/01/23 20:12	218-01-9	
Dibenz(a,h)anthracene	**<0.017**	ug/L	0.048	0.017	1	10/30/23 09:53	11/01/23 20:12	53-70-3	
Fluoranthene	**<0.025**	ug/L	0.048	0.025	1	10/30/23 09:53	11/01/23 20:12	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.048	0.015	1	10/30/23 09:53	11/01/23 20:12	193-39-5	
Naphthalene	**<0.019**	ug/L	0.048	0.019	1	10/30/23 09:53	11/01/23 20:12	91-20-3	
Pyrene	**<0.022**	ug/L	0.048	0.022	1	10/30/23 09:53	11/01/23 20:12	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	93	%	38-120		1	10/30/23 09:53	11/01/23 20:12	321-60-8	
Terphenyl-d14 (S)	110	%	47-121		1	10/30/23 09:53	11/01/23 20:12	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/28/23 00:59	71-43-2	
Surrogates									
Toluene-d8 (S)	94	%	70-130		1		10/28/23 00:59	2037-26-5	
4-Bromofluorobenzene (S)	84	%	70-130		1		10/28/23 00:59	460-00-4	
1,2-Dichlorobenzene-d4 (S)	107	%	70-130		1		10/28/23 00:59	2199-69-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102523026 **Lab ID: 40270111003** Collected: 10/25/23 07:59 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**1110**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 18:43	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**<56.7**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 19:37	7439-89-6	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.048	0.013	1	10/31/23 08:24	11/02/23 00:25	56-55-3	
Benzo(a)pyrene	**<0.012**	ug/L	0.048	0.012	1	10/31/23 08:24	11/02/23 00:25	50-32-8	
Benzo(b)fluoranthene	**<0.0088**	ug/L	0.048	0.0088	1	10/31/23 08:24	11/02/23 00:25	205-99-2	
Benzo(k)fluoranthene	**<0.021**	ug/L	0.048	0.021	1	10/31/23 08:24	11/02/23 00:25	207-08-9	
Chrysene	**<0.012**	ug/L	0.048	0.012	1	10/31/23 08:24	11/02/23 00:25	218-01-9	
Dibenz(a,h)anthracene	**<0.017**	ug/L	0.048	0.017	1	10/31/23 08:24	11/02/23 00:25	53-70-3	
Fluoranthene	**<0.025**	ug/L	0.048	0.025	1	10/31/23 08:24	11/02/23 00:25	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.048	0.015	1	10/31/23 08:24	11/02/23 00:25	193-39-5	
Naphthalene	**<0.019**	ug/L	0.048	0.019	1	10/31/23 08:24	11/02/23 00:25	91-20-3	M1,R1
Pyrene	**<0.022**	ug/L	0.048	0.022	1	10/31/23 08:24	11/02/23 00:25	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	85	%	38-120		1	10/31/23 08:24	11/02/23 00:25	321-60-8	
Terphenyl-d14 (S)	114	%	47-121		1	10/31/23 08:24	11/02/23 00:25	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/27/23 20:04	71-43-2	
Surrogates									
Toluene-d8 (S)	94	%	70-130		1		10/27/23 20:04	2037-26-5	
4-Bromofluorobenzene (S)	88	%	70-130		1		10/27/23 20:04	460-00-4	
1,2-Dichlorobenzene-d4 (S)	106	%	70-130		1		10/27/23 20:04	2199-69-1	

Sample: 102523027 **Lab ID: 40270111004** Collected: 10/25/23 08:45 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
Methane, Ethane, Ethene GCV	Analytical Method: EPA 8015B Modified Pace Analytical Services - Green Bay								
Methane	**2560**	ug/L	56.0	11.5	20		11/03/23 13:56	74-82-8	
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**26000**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 18:57	7439-89-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102523027 **Lab ID: 40270111004** Collected: 10/25/23 08:45 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**25700**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 19:50	7439-89-6	
Manganese, Dissolved	**955**	ug/L	5.0	1.5	1	10/27/23 06:24	10/30/23 19:50	7439-96-5	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.048	0.013	1	10/31/23 08:24	11/02/23 00:44	56-55-3	
Benzo(a)pyrene	**<0.012**	ug/L	0.048	0.012	1	10/31/23 08:24	11/02/23 00:44	50-32-8	
Benzo(b)fluoranthene	**<0.0088**	ug/L	0.048	0.0088	1	10/31/23 08:24	11/02/23 00:44	205-99-2	
Benzo(k)fluoranthene	**<0.022**	ug/L	0.048	0.022	1	10/31/23 08:24	11/02/23 00:44	207-08-9	
Chrysene	**<0.012**	ug/L	0.048	0.012	1	10/31/23 08:24	11/02/23 00:44	218-01-9	
Dibenz(a,h)anthracene	**<0.017**	ug/L	0.048	0.017	1	10/31/23 08:24	11/02/23 00:44	53-70-3	
Fluoranthene	**0.25**	ug/L	0.048	0.025	1	10/31/23 08:24	11/02/23 00:44	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.048	0.015	1	10/31/23 08:24	11/02/23 00:44	193-39-5	
Naphthalene	**1.0**	ug/L	0.048	0.019	1	10/31/23 08:24	11/02/23 00:44	91-20-3	
Pyrene	**0.16**	ug/L	0.048	0.022	1	10/31/23 08:24	11/02/23 00:44	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	79	%	38-120		1	10/31/23 08:24	11/02/23 00:44	321-60-8	
Terphenyl-d14 (S)	95	%	47-121		1	10/31/23 08:24	11/02/23 00:44	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/27/23 14:52	71-43-2	
Surrogates									
Toluene-d8 (S)	103	%	70-130		1		10/27/23 14:52	2037-26-5	
4-Bromofluorobenzene (S)	110	%	70-130		1		10/27/23 14:52	460-00-4	
1,2-Dichlorobenzene-d4 (S)	107	%	70-130		1		10/27/23 14:52	2199-69-1	
300.0 IC Anions	Analytical Method: EPA 300.0 Pace Analytical Services - Green Bay								
Sulfate	**<2.2**	mg/L	10.0	2.2	5		11/07/23 19:09	14808-79-8	D3
310.2 Alkalinity	Analytical Method: EPA 310.2 Pace Analytical Services - Green Bay								
Alkalinity, Total as CaCO3	**148**	mg/L	25.0	7.4	1		10/31/23 11:21		
353.2 Nitrogen, NO2/NO3 pres.	Analytical Method: EPA 353.2 Pace Analytical Services - Green Bay								
Nitrogen, NO2 plus NO3	**<0.059**	mg/L	0.25	0.059	1		11/03/23 07:25		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102523028 **Lab ID: 40270111005** Collected: 10/25/23 09:36 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**74.6J**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:03	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**<56.7**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 19:56	7439-89-6	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.048	0.013	1	10/31/23 08:24	11/02/23 01:02	56-55-3	
Benzo(a)pyrene	**<0.012**	ug/L	0.048	0.012	1	10/31/23 08:24	11/02/23 01:02	50-32-8	
Benzo(b)fluoranthene	**<0.0087**	ug/L	0.048	0.0087	1	10/31/23 08:24	11/02/23 01:02	205-99-2	
Benzo(k)fluoranthene	**<0.021**	ug/L	0.048	0.021	1	10/31/23 08:24	11/02/23 01:02	207-08-9	
Chrysene	**<0.012**	ug/L	0.048	0.012	1	10/31/23 08:24	11/02/23 01:02	218-01-9	
Dibenz(a,h)anthracene	**<0.017**	ug/L	0.048	0.017	1	10/31/23 08:24	11/02/23 01:02	53-70-3	
Fluoranthene	**<0.025**	ug/L	0.048	0.025	1	10/31/23 08:24	11/02/23 01:02	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.048	0.015	1	10/31/23 08:24	11/02/23 01:02	193-39-5	
Naphthalene	**<0.019**	ug/L	0.048	0.019	1	10/31/23 08:24	11/02/23 01:02	91-20-3	
Pyrene	**<0.022**	ug/L	0.048	0.022	1	10/31/23 08:24	11/02/23 01:02	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	70	%	38-120		1	10/31/23 08:24	11/02/23 01:02	321-60-8	
Terphenyl-d14 (S)	88	%	47-121		1	10/31/23 08:24	11/02/23 01:02	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/27/23 18:48	71-43-2	
Surrogates									
Toluene-d8 (S)	104	%	70-130		1		10/27/23 18:48	2037-26-5	
4-Bromofluorobenzene (S)	108	%	70-130		1		10/27/23 18:48	460-00-4	
1,2-Dichlorobenzene-d4 (S)	105	%	70-130		1		10/27/23 18:48	2199-69-1	

Sample: 102323004 **Lab ID: 40270111006** Collected: 10/23/23 17:07 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**14600**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:05	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**12700**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 19:58	7439-89-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102323004 **Lab ID: 40270111006** Collected: 10/23/23 17:07 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**0.24**	ug/L	0.049	0.013	1	10/26/23 08:10	10/26/23 21:01	56-55-3	
Benzo(a)pyrene	**0.36**	ug/L	0.049	0.013	1	10/26/23 08:10	10/26/23 21:01	50-32-8	
Benzo(b)fluoranthene	**1.0**	ug/L	0.049	0.0090	1	10/26/23 08:10	10/26/23 21:01	205-99-2	
Benzo(k)fluoranthene	**0.34**	ug/L	0.049	0.022	1	10/26/23 08:10	10/26/23 21:01	207-08-9	
Chrysene	**0.64**	ug/L	0.049	0.012	1	10/26/23 08:10	10/26/23 21:01	218-01-9	
Dibenz(a,h)anthracene	**0.070**	ug/L	0.049	0.018	1	10/26/23 08:10	10/26/23 21:01	53-70-3	
Fluoranthene	**1.1**	ug/L	0.049	0.026	1	10/26/23 08:10	10/26/23 21:01	206-44-0	
Indeno(1,2,3-cd)pyrene	**0.38**	ug/L	0.049	0.015	1	10/26/23 08:10	10/26/23 21:01	193-39-5	
Naphthalene	**0.030J**	ug/L	0.049	0.020	1	10/26/23 08:10	10/26/23 21:01	91-20-3	
Pyrene	**0.95**	ug/L	0.049	0.022	1	10/26/23 08:10	10/26/23 21:01	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	84	%	38-120		1	10/26/23 08:10	10/26/23 21:01	321-60-8	
Terphenyl-d14 (S)	98	%	47-121		1	10/26/23 08:10	10/26/23 21:01	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/27/23 19:07	71-43-2	
Surrogates									
Toluene-d8 (S)	102	%	70-130		1		10/27/23 19:07	2037-26-5	
4-Bromofluorobenzene (S)	110	%	70-130		1		10/27/23 19:07	460-00-4	
1,2-Dichlorobenzene-d4 (S)	105	%	70-130		1		10/27/23 19:07	2199-69-1	

Sample: 102323005 **Lab ID: 40270111007** Collected: 10/23/23 17:42 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
Methane, Ethane, Ethene GCV	Analytical Method: EPA 8015B Modified Pace Analytical Services - Green Bay								
Methane	**797**	ug/L	14.0	2.9	5		11/03/23 14:03	74-82-8	
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**27200**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:07	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**25600**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 20:00	7439-89-6	
Manganese, Dissolved	**1960**	ug/L	5.0	1.5	1	10/27/23 06:24	10/30/23 20:00	7439-96-5	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**0.057**	ug/L	0.053	0.014	1	10/26/23 08:10	10/26/23 21:20	56-55-3	
Benzo(a)pyrene	**0.079**	ug/L	0.053	0.013	1	10/26/23 08:10	10/26/23 21:20	50-32-8	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102323005 **Lab ID: 40270111007** Collected: 10/23/23 17:42 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(b)fluoranthene	**0.21**	ug/L	0.053	0.0096	1	10/26/23 08:10	10/26/23 21:20	205-99-2	
Benzo(k)fluoranthene	**0.076**	ug/L	0.053	0.024	1	10/26/23 08:10	10/26/23 21:20	207-08-9	
Chrysene	**0.15**	ug/L	0.053	0.013	1	10/26/23 08:10	10/26/23 21:20	218-01-9	
Dibenz(a,h)anthracene	**0.019J**	ug/L	0.053	0.019	1	10/26/23 08:10	10/26/23 21:20	53-70-3	
Fluoranthene	**0.29**	ug/L	0.053	0.028	1	10/26/23 08:10	10/26/23 21:20	206-44-0	
Indeno(1,2,3-cd)pyrene	**0.082**	ug/L	0.053	0.016	1	10/26/23 08:10	10/26/23 21:20	193-39-5	
Naphthalene	**0.10**	ug/L	0.053	0.021	1	10/26/23 08:10	10/26/23 21:20	91-20-3	
Pyrene	**0.19**	ug/L	0.053	0.024	1	10/26/23 08:10	10/26/23 21:20	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	76	%	38-120		1	10/26/23 08:10	10/26/23 21:20	321-60-8	
Terphenyl-d14 (S)	94	%	47-121		1	10/26/23 08:10	10/26/23 21:20	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/27/23 19:25	71-43-2	
Surrogates									
Toluene-d8 (S)	104	%	70-130		1		10/27/23 19:25	2037-26-5	
4-Bromofluorobenzene (S)	108	%	70-130		1		10/27/23 19:25	460-00-4	
1,2-Dichlorobenzene-d4 (S)	108	%	70-130		1		10/27/23 19:25	2199-69-1	
300.0 IC Anions	Analytical Method: EPA 300.0 Pace Analytical Services - Green Bay								
Sulfate	**<2.2**	mg/L	10.0	2.2	5		11/07/23 19:24	14808-79-8	D3
310.2 Alkalinity	Analytical Method: EPA 310.2 Pace Analytical Services - Green Bay								
Alkalinity, Total as CaCO3	**110**	mg/L	25.0	7.4	1		10/31/23 11:22		
353.2 Nitrogen, NO2/NO3 pres.	Analytical Method: EPA 353.2 Pace Analytical Services - Green Bay								
Nitrogen, NO2 plus NO3	**<0.059**	mg/L	0.25	0.059	1		11/03/23 07:25		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102423007 **Lab ID: 40270111009** Collected: 10/24/23 08:49 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
Methane, Ethane, Ethene GCV	Analytical Method: EPA 8015B Modified Pace Analytical Services - Green Bay								
Methane	**1690**	ug/L	56.0	11.5	20		11/03/23 14:10	74-82-8	
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**22400**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:11	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**21600**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 20:04	7439-89-6	
Manganese, Dissolved	**1600**	ug/L	5.0	1.5	1	10/27/23 06:24	10/30/23 20:04	7439-96-5	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.049	0.013	1	10/30/23 09:53	11/02/23 02:35	56-55-3	
Benzo(a)pyrene	**<0.012**	ug/L	0.049	0.012	1	10/30/23 09:53	11/02/23 02:35	50-32-8	
Benzo(b)fluoranthene	**<0.0088**	ug/L	0.049	0.0088	1	10/30/23 09:53	11/02/23 02:35	205-99-2	
Benzo(k)fluoranthene	**<0.022**	ug/L	0.049	0.022	1	10/30/23 09:53	11/02/23 02:35	207-08-9	
Chrysene	**<0.012**	ug/L	0.049	0.012	1	10/30/23 09:53	11/02/23 02:35	218-01-9	
Dibenz(a,h)anthracene	**<0.017**	ug/L	0.049	0.017	1	10/30/23 09:53	11/02/23 02:35	53-70-3	
Fluoranthene	**3.1**	ug/L	0.049	0.025	1	10/30/23 09:53	11/02/23 02:35	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.049	0.015	1	10/30/23 09:53	11/02/23 02:35	193-39-5	
Naphthalene	**0.55**	ug/L	0.049	0.019	1	10/30/23 09:53	11/02/23 02:35	91-20-3	
Pyrene	**2.9**	ug/L	0.049	0.022	1	10/30/23 09:53	11/02/23 02:35	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	86	%	38-120		1	10/30/23 09:53	11/02/23 02:35	321-60-8	
Terphenyl-d14 (S)	100	%	47-121		1	10/30/23 09:53	11/02/23 02:35	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**0.91J**	ug/L	1.0	0.30	1		10/27/23 15:11	71-43-2	
Surrogates									
Toluene-d8 (S)	102	%	70-130		1		10/27/23 15:11	2037-26-5	
4-Bromofluorobenzene (S)	107	%	70-130		1		10/27/23 15:11	460-00-4	
1,2-Dichlorobenzene-d4 (S)	105	%	70-130		1		10/27/23 15:11	2199-69-1	
300.0 IC Anions	Analytical Method: EPA 300.0 Pace Analytical Services - Green Bay								
Sulfate	**8.2J**	mg/L	10.0	2.2	5		11/07/23 13:41	14808-79-8	D3
310.2 Alkalinity	Analytical Method: EPA 310.2 Pace Analytical Services - Green Bay								
Alkalinity, Total as CaCO3	**130**	mg/L	25.0	7.4	1		10/31/23 11:23		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102423007 **Lab ID: 40270111009** Collected: 10/24/23 08:49 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
353.2 Nitrogen, NO2/NO3 pres.	Analytical Method: EPA 353.2 Pace Analytical Services - Green Bay								
Nitrogen, NO2 plus NO3	**<0.059**	mg/L	0.25	0.059	1		11/03/23 07:28		

Sample: 102423008 **Lab ID: 40270111010** Collected: 10/24/23 08:54 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
Methane, Ethane, Ethene GCV	Analytical Method: EPA 8015B Modified Pace Analytical Services - Green Bay								
Methane	**1370**	ug/L	28.0	5.8	10		11/03/23 15:08	74-82-8	
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**22200**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:13	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**21800**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 20:06	7439-89-6	
Manganese, Dissolved	**1600**	ug/L	5.0	1.5	1	10/27/23 06:24	10/30/23 20:06	7439-96-5	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.049	0.013	1	10/30/23 09:53	11/02/23 02:53	56-55-3	
Benzo(a)pyrene	**<0.013**	ug/L	0.049	0.013	1	10/30/23 09:53	11/02/23 02:53	50-32-8	
Benzo(b)fluoranthene	**<0.0090**	ug/L	0.049	0.0090	1	10/30/23 09:53	11/02/23 02:53	205-99-2	
Benzo(k)fluoranthene	**<0.022**	ug/L	0.049	0.022	1	10/30/23 09:53	11/02/23 02:53	207-08-9	
Chrysene	**<0.012**	ug/L	0.049	0.012	1	10/30/23 09:53	11/02/23 02:53	218-01-9	
Dibenz(a,h)anthracene	**<0.018**	ug/L	0.049	0.018	1	10/30/23 09:53	11/02/23 02:53	53-70-3	
Fluoranthene	**3.3**	ug/L	0.049	0.026	1	10/30/23 09:53	11/02/23 02:53	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.049	0.015	1	10/30/23 09:53	11/02/23 02:53	193-39-5	
Naphthalene	**0.60**	ug/L	0.049	0.020	1	10/30/23 09:53	11/02/23 02:53	91-20-3	
Pyrene	**3.1**	ug/L	0.049	0.022	1	10/30/23 09:53	11/02/23 02:53	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	87	%	38-120		1	10/30/23 09:53	11/02/23 02:53	321-60-8	
Terphenyl-d14 (S)	105	%	47-121		1	10/30/23 09:53	11/02/23 02:53	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**0.89J**	ug/L	1.0	0.30	1		10/27/23 15:29	71-43-2	
Surrogates									
Toluene-d8 (S)	103	%	70-130		1		10/27/23 15:29	2037-26-5	
4-Bromofluorobenzene (S)	111	%	70-130		1		10/27/23 15:29	460-00-4	
1,2-Dichlorobenzene-d4 (S)	104	%	70-130		1		10/27/23 15:29	2199-69-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102423008 **Lab ID: 40270111010** Collected: 10/24/23 08:54 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
300.0 IC Anions	Analytical Method: EPA 300.0 Pace Analytical Services - Green Bay								
Sulfate	**8.2J**	mg/L	10.0	2.2	5		11/07/23 15:08	14808-79-8	D3
310.2 Alkalinity	Analytical Method: EPA 310.2 Pace Analytical Services - Green Bay								
Alkalinity, Total as CaCO3	**129**	mg/L	25.0	7.4	1		10/31/23 11:24		
353.2 Nitrogen, NO2/NO3 pres.	Analytical Method: EPA 353.2 Pace Analytical Services - Green Bay								
Nitrogen, NO2 plus NO3	**<0.059**	mg/L	0.25	0.059	1		11/03/23 07:29		

Sample: 102423009 **Lab ID: 40270111011** Collected: 10/24/23 09:52 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**162**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:15	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**<56.7**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 20:08	7439-89-6	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.014**	ug/L	0.050	0.014	1	10/30/23 09:53	11/01/23 20:31	56-55-3	
Benzo(a)pyrene	**<0.013**	ug/L	0.050	0.013	1	10/30/23 09:53	11/01/23 20:31	50-32-8	
Benzo(b)fluoranthene	**<0.0091**	ug/L	0.050	0.0091	1	10/30/23 09:53	11/01/23 20:31	205-99-2	
Benzo(k)fluoranthene	**<0.022**	ug/L	0.050	0.022	1	10/30/23 09:53	11/01/23 20:31	207-08-9	
Chrysene	**<0.013**	ug/L	0.050	0.013	1	10/30/23 09:53	11/01/23 20:31	218-01-9	
Dibenz(a,h)anthracene	**<0.018**	ug/L	0.050	0.018	1	10/30/23 09:53	11/01/23 20:31	53-70-3	
Fluoranthene	**<0.026**	ug/L	0.050	0.026	1	10/30/23 09:53	11/01/23 20:31	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.016**	ug/L	0.050	0.016	1	10/30/23 09:53	11/01/23 20:31	193-39-5	
Naphthalene	**<0.020**	ug/L	0.050	0.020	1	10/30/23 09:53	11/01/23 20:31	91-20-3	
Pyrene	**<0.023**	ug/L	0.050	0.023	1	10/30/23 09:53	11/01/23 20:31	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	88	%	38-120		1	10/30/23 09:53	11/01/23 20:31	321-60-8	
Terphenyl-d14 (S)	107	%	47-121		1	10/30/23 09:53	11/01/23 20:31	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/27/23 20:03	71-43-2	
Surrogates									
Toluene-d8 (S)	105	%	70-130		1		10/27/23 20:03	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102423009 **Lab ID: 40270111011** Collected: 10/24/23 09:52 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Surrogates									
4-Bromofluorobenzene (S)	111	%	70-130		1		10/27/23 20:03	460-00-4	
1,2-Dichlorobenzene-d4 (S)	111	%	70-130		1		10/27/23 20:03	2199-69-1	

Sample: 102423010 **Lab ID: 40270111012** Collected: 10/24/23 10:25 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**134**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:17	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**<56.7**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 20:10	7439-89-6	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.014**	ug/L	0.050	0.014	1	10/30/23 09:53	11/01/23 20:49	56-55-3	
Benzo(a)pyrene	**0.013J**	ug/L	0.050	0.013	1	10/30/23 09:53	11/01/23 20:49	50-32-8	
Benzo(b)fluoranthene	**0.023J**	ug/L	0.050	0.0092	1	10/30/23 09:53	11/01/23 20:49	205-99-2	
Benzo(k)fluoranthene	**<0.022**	ug/L	0.050	0.022	1	10/30/23 09:53	11/01/23 20:49	207-08-9	
Chrysene	**0.034J**	ug/L	0.050	0.013	1	10/30/23 09:53	11/01/23 20:49	218-01-9	
Dibenz(a,h)anthracene	**<0.018**	ug/L	0.050	0.018	1	10/30/23 09:53	11/01/23 20:49	53-70-3	
Fluoranthene	**0.074**	ug/L	0.050	0.026	1	10/30/23 09:53	11/01/23 20:49	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.016**	ug/L	0.050	0.016	1	10/30/23 09:53	11/01/23 20:49	193-39-5	
Naphthalene	**<0.020**	ug/L	0.050	0.020	1	10/30/23 09:53	11/01/23 20:49	91-20-3	
Pyrene	**0.070**	ug/L	0.050	0.023	1	10/30/23 09:53	11/01/23 20:49	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	93	%	38-120		1	10/30/23 09:53	11/01/23 20:49	321-60-8	
Terphenyl-d14 (S)	110	%	47-121		1	10/30/23 09:53	11/01/23 20:49	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/27/23 20:21	71-43-2	
Surrogates									
Toluene-d8 (S)	104	%	70-130		1		10/27/23 20:21	2037-26-5	
4-Bromofluorobenzene (S)	111	%	70-130		1		10/27/23 20:21	460-00-4	
1,2-Dichlorobenzene-d4 (S)	109	%	70-130		1		10/27/23 20:21	2199-69-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102423011 **Lab ID: 40270111013** Collected: 10/24/23 11:06 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
Methane, Ethane, Ethene GCV	Analytical Method: EPA 8015B Modified Pace Analytical Services - Green Bay								
Methane	**3440**	ug/L	140	28.8	50		11/03/23 15:18	74-82-8	
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**4190**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:19	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**3870**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 20:12	7439-89-6	
Manganese, Dissolved	**568**	ug/L	5.0	1.5	1	10/27/23 06:24	10/30/23 20:12	7439-96-5	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.050	0.013	1	10/31/23 08:24	11/02/23 01:21	56-55-3	
Benzo(a)pyrene	**0.018J**	ug/L	0.050	0.013	1	10/31/23 08:24	11/02/23 01:21	50-32-8	
Benzo(b)fluoranthene	**0.017J**	ug/L	0.050	0.0090	1	10/31/23 08:24	11/02/23 01:21	205-99-2	
Benzo(k)fluoranthene	**<0.022**	ug/L	0.050	0.022	1	10/31/23 08:24	11/02/23 01:21	207-08-9	
Chrysene	**0.031J**	ug/L	0.050	0.012	1	10/31/23 08:24	11/02/23 01:21	218-01-9	
Dibenz(a,h)anthracene	**<0.018**	ug/L	0.050	0.018	1	10/31/23 08:24	11/02/23 01:21	53-70-3	
Fluoranthene	**0.084**	ug/L	0.050	0.026	1	10/31/23 08:24	11/02/23 01:21	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.050	0.015	1	10/31/23 08:24	11/02/23 01:21	193-39-5	
Naphthalene	**0.14**	ug/L	0.050	0.020	1	10/31/23 08:24	11/02/23 01:21	91-20-3	
Pyrene	**0.061**	ug/L	0.050	0.022	1	10/31/23 08:24	11/02/23 01:21	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	74	%	38-120		1	10/31/23 08:24	11/02/23 01:21	321-60-8	
Terphenyl-d14 (S)	93	%	47-121		1	10/31/23 08:24	11/02/23 01:21	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/27/23 15:48	71-43-2	
Surrogates									
Toluene-d8 (S)	103	%	70-130		1		10/27/23 15:48	2037-26-5	
4-Bromofluorobenzene (S)	108	%	70-130		1		10/27/23 15:48	460-00-4	
1,2-Dichlorobenzene-d4 (S)	105	%	70-130		1		10/27/23 15:48	2199-69-1	
300.0 IC Anions	Analytical Method: EPA 300.0 Pace Analytical Services - Green Bay								
Sulfate	**<2.2**	mg/L	10.0	2.2	5		11/07/23 15:22	14808-79-8	D3
310.2 Alkalinity	Analytical Method: EPA 310.2 Pace Analytical Services - Green Bay								
Alkalinity, Total as CaCO3	**81.4**	mg/L	25.0	7.4	1		10/31/23 11:29		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102423011 **Lab ID: 40270111013** Collected: 10/24/23 11:06 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
353.2 Nitrogen, NO2/NO3 pres.	Analytical Method: EPA 353.2 Pace Analytical Services - Green Bay								
Nitrogen, NO2 plus NO3	**<0.059**	mg/L	0.25	0.059	1		11/03/23 07:30		

Sample: 102523029 **Lab ID: 40270111014** Collected: 10/25/23 09:59 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
Methane, Ethane, Ethene GCV	Analytical Method: EPA 8015B Modified Pace Analytical Services - Green Bay								
Methane	**1010**	ug/L	11.2	2.3	4		11/03/23 14:47	74-82-8	
6010D MET ICP	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron	**12100**	ug/L	100	56.7	1	10/27/23 06:14	10/30/23 19:21	7439-89-6	
6010D MET ICP, Dissolved	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Iron, Dissolved	**12300**	ug/L	100	56.7	1	10/27/23 06:24	10/30/23 20:14	7439-89-6	D9
Manganese, Dissolved	**1490**	ug/L	5.0	1.5	1	10/27/23 06:24	10/30/23 20:14	7439-96-5	
8270E MSSV PAH	Analytical Method: EPA 8270E by SIM Preparation Method: EPA 3510 Pace Analytical Services - Green Bay								
Benzo(a)anthracene	**<0.013**	ug/L	0.049	0.013	1	10/31/23 08:24	11/02/23 01:39	56-55-3	
Benzo(a)pyrene	**<0.012**	ug/L	0.049	0.012	1	10/31/23 08:24	11/02/23 01:39	50-32-8	
Benzo(b)fluoranthene	**<0.0088**	ug/L	0.049	0.0088	1	10/31/23 08:24	11/02/23 01:39	205-99-2	
Benzo(k)fluoranthene	**<0.022**	ug/L	0.049	0.022	1	10/31/23 08:24	11/02/23 01:39	207-08-9	
Chrysene	**<0.012**	ug/L	0.049	0.012	1	10/31/23 08:24	11/02/23 01:39	218-01-9	
Dibenz(a,h)anthracene	**<0.017**	ug/L	0.049	0.017	1	10/31/23 08:24	11/02/23 01:39	53-70-3	
Fluoranthene	**0.078**	ug/L	0.049	0.025	1	10/31/23 08:24	11/02/23 01:39	206-44-0	
Indeno(1,2,3-cd)pyrene	**<0.015**	ug/L	0.049	0.015	1	10/31/23 08:24	11/02/23 01:39	193-39-5	
Naphthalene	**0.044J**	ug/L	0.049	0.019	1	10/31/23 08:24	11/02/23 01:39	91-20-3	
Pyrene	**0.051**	ug/L	0.049	0.022	1	10/31/23 08:24	11/02/23 01:39	129-00-0	
Surrogates									
2-Fluorobiphenyl (S)	66	%	38-120		1	10/31/23 08:24	11/02/23 01:39	321-60-8	
Terphenyl-d14 (S)	87	%	47-121		1	10/31/23 08:24	11/02/23 01:39	1718-51-0	
8260 MSV UST	Analytical Method: EPA 8260 Pace Analytical Services - Green Bay								
Benzene	**<0.30**	ug/L	1.0	0.30	1		10/29/23 16:28	71-43-2	
Surrogates									
Toluene-d8 (S)	94	%	70-130		1		10/29/23 16:28	2037-26-5	
4-Bromofluorobenzene (S)	88	%	70-130		1		10/29/23 16:28	460-00-4	
1,2-Dichlorobenzene-d4 (S)	104	%	70-130		1		10/29/23 16:28	2199-69-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

ANALYTICAL RESULTS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Sample: 102523029 **Lab ID: 40270111014** Collected: 10/25/23 09:59 Received: 10/25/23 13:17 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
300.0 IC Anions	Analytical Method: EPA 300.0 Pace Analytical Services - Green Bay								
Sulfate	**10.8**	mg/L	10.0	2.2	5		11/07/23 15:36	14808-79-8	
310.2 Alkalinity	Analytical Method: EPA 310.2 Pace Analytical Services - Green Bay								
Alkalinity, Total as CaCO3	**298**	mg/L	25.0	7.4	1		11/01/23 09:55		
353.2 Nitrogen, NO2/NO3 pres.	Analytical Method: EPA 353.2 Pace Analytical Services - Green Bay								
Nitrogen, NO2 plus NO3	**<0.059**	mg/L	0.25	0.059	1		11/03/23 07:31		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 459418 Analysis Method: EPA 8015B Modified
QC Batch Method: EPA 8015B Modified Analysis Description: Methane, Ethane, Ethene GCV
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111001, 40270111004, 40270111007, 40270111009, 40270111010, 40270111013, 40270111014

METHOD BLANK: 2638411 Matrix: Water
Associated Lab Samples: 40270111001, 40270111004, 40270111007, 40270111009, 40270111010, 40270111013, 40270111014

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Methane	ug/L	<0.58	2.8	11/03/23 10:03	

LABORATORY CONTROL SAMPLE & LCSD: 2638412 2638413

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
Methane	ug/L	28.6	27.5	29.6	96	104	80-120	8	20	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2638414 2638415

Parameter	Units	40270110008 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Methane	ug/L	2400	571	571	2300	3000	-18	106	12-198	27	26	M1,R1

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 458774
QC Batch Method: EPA 3010A
Analysis Method: EPA 6010D
Analysis Description: 6010D MET
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111001, 40270111002, 40270111003, 40270111004, 40270111005, 40270111006, 40270111007, 40270111009, 40270111010, 40270111011, 40270111012, 40270111013, 40270111014

METHOD BLANK: 2634886 Matrix: Water
Associated Lab Samples: 40270111001, 40270111002, 40270111003, 40270111004, 40270111005, 40270111006, 40270111007, 40270111009, 40270111010, 40270111011, 40270111012, 40270111013, 40270111014

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Iron	ug/L	<56.7	100	10/30/23 18:39	

LABORATORY CONTROL SAMPLE: 2634887

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Iron	ug/L	10000	10200	102	80-120	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2634888 2634889

Parameter	Units	40270111003 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Iron	ug/L	1110	10000	10000	11200	10900	101	98	75-125	3	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 458777
QC Batch Method: EPA 3010A
Analysis Method: EPA 6010D
Analysis Description: 6010D MET Dissolved
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111001, 40270111002, 40270111003, 40270111004, 40270111005, 40270111006, 40270111007, 40270111009, 40270111010, 40270111011, 40270111012, 40270111013, 40270111014

METHOD BLANK: 2634898 Matrix: Water
Associated Lab Samples: 40270111001, 40270111002, 40270111003, 40270111004, 40270111005, 40270111006, 40270111007, 40270111009, 40270111010, 40270111011, 40270111012, 40270111013, 40270111014

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Iron, Dissolved	ug/L	<56.7	100	10/30/23 19:33	
Manganese, Dissolved	ug/L	<1.5	5.0	10/30/23 19:33	

LABORATORY CONTROL SAMPLE: 2634899

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Iron, Dissolved	ug/L	10000	10100	101	80-120	
Manganese, Dissolved	ug/L	250	252	101	80-120	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2634900 2634901

Parameter	Units	40270111003 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Iron, Dissolved	ug/L	<56.7	10000	10000	10100	10100	101	100	75-125	0	20	
Manganese, Dissolved	ug/L	3.0J	250	250	255	254	101	100	75-125	0	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 458719
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV UST-WATER
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111001, 40270111002, 40270111003

METHOD BLANK: 2634455 Matrix: Water
Associated Lab Samples: 40270111001, 40270111002, 40270111003

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Benzene	ug/L	<0.30	1.0	10/27/23 16:37	
1,2-Dichlorobenzene-d4 (S)	%	102	70-130	10/27/23 16:37	
4-Bromofluorobenzene (S)	%	83	70-130	10/27/23 16:37	
Toluene-d8 (S)	%	93	70-130	10/27/23 16:37	

LABORATORY CONTROL SAMPLE: 2634456

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Benzene	ug/L	50	54.6	109	70-130	
1,2-Dichlorobenzene-d4 (S)	%			100	70-130	
4-Bromofluorobenzene (S)	%			90	70-130	
Toluene-d8 (S)	%			96	70-130	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2634462 2634463

Parameter	Units	40270111003 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Benzene	ug/L	<0.30	50	50	54.7	55.4	109	111	70-130	1	20	
1,2-Dichlorobenzene-d4 (S)	%						102	99	70-130			
4-Bromofluorobenzene (S)	%						91	88	70-130			
Toluene-d8 (S)	%						95	96	70-130			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 458723
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV UST-WATER
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111004, 40270111005, 40270111006, 40270111007, 40270111008, 40270111009, 40270111010, 40270111011, 40270111012, 40270111013

METHOD BLANK: 2634484 Matrix: Water
Associated Lab Samples: 40270111004, 40270111005, 40270111006, 40270111007, 40270111008, 40270111009, 40270111010, 40270111011, 40270111012, 40270111013

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Benzene	ug/L	<0.30	1.0	10/27/23 08:25	
1,2-Dichlorobenzene-d4 (S)	%	103	70-130	10/27/23 08:25	
4-Bromofluorobenzene (S)	%	111	70-130	10/27/23 08:25	
Toluene-d8 (S)	%	104	70-130	10/27/23 08:25	

LABORATORY CONTROL SAMPLE: 2634485

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Benzene	ug/L	50	53.7	107	70-130	
1,2-Dichlorobenzene-d4 (S)	%			103	70-130	
4-Bromofluorobenzene (S)	%			119	70-130	
Toluene-d8 (S)	%			103	70-130	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2634486 2634487

Parameter	Units	40269916011 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Benzene	ug/L	<1.0	50	50	52.1	53.9	104	108	70-130	3	20	
1,2-Dichlorobenzene-d4 (S)	%						104	106	70-130			
4-Bromofluorobenzene (S)	%						117	115	70-130			
Toluene-d8 (S)	%						102	103	70-130			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 458855
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV UST-WATER
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111014, 40270111015

METHOD BLANK: 2635906 Matrix: Water
Associated Lab Samples: 40270111014, 40270111015

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Benzene	ug/L	<0.30	1.0	10/29/23 11:13	
1,2-Dichlorobenzene-d4 (S)	%	107	70-130	10/29/23 11:13	
4-Bromofluorobenzene (S)	%	87	70-130	10/29/23 11:13	
Toluene-d8 (S)	%	93	70-130	10/29/23 11:13	

LABORATORY CONTROL SAMPLE: 2635907

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Benzene	ug/L	50	58.2	116	70-130	
1,2-Dichlorobenzene-d4 (S)	%			101	70-130	
4-Bromofluorobenzene (S)	%			88	70-130	
Toluene-d8 (S)	%			96	70-130	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2635908 2635909

Parameter	Units	40270110008 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Benzene	ug/L	<0.30	50	50	58.4	58.8	117	118	70-130	1	20	
1,2-Dichlorobenzene-d4 (S)	%						98	100	70-130			
4-Bromofluorobenzene (S)	%						89	89	70-130			
Toluene-d8 (S)	%						96	95	70-130			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 458667
QC Batch Method: EPA 3510
Analysis Method: EPA 8270E by SIM
Analysis Description: 8270E Water PAH
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111006, 40270111007

METHOD BLANK: 2634081 Matrix: Water
Associated Lab Samples: 40270111006, 40270111007

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Benzo(a)anthracene	ug/L	<0.014	0.050	10/26/23 15:53	
Benzo(a)pyrene	ug/L	<0.013	0.050	10/26/23 15:53	
Benzo(b)fluoranthene	ug/L	<0.0091	0.050	10/26/23 15:53	
Benzo(k)fluoranthene	ug/L	<0.022	0.050	10/26/23 15:53	
Chrysene	ug/L	<0.013	0.050	10/26/23 15:53	
Dibenz(a,h)anthracene	ug/L	<0.018	0.050	10/26/23 15:53	
Fluoranthene	ug/L	<0.026	0.050	10/26/23 15:53	
Indeno(1,2,3-cd)pyrene	ug/L	<0.016	0.050	10/26/23 15:53	
Naphthalene	ug/L	<0.020	0.050	10/26/23 15:53	
Pyrene	ug/L	<0.023	0.050	10/26/23 15:53	
2-Fluorobiphenyl (S)	%	87	38-120	10/26/23 15:53	
Terphenyl-d14 (S)	%	99	47-121	10/26/23 15:53	

LABORATORY CONTROL SAMPLE: 2634082

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Benzo(a)anthracene	ug/L	2	2.0	102	51-120	
Benzo(a)pyrene	ug/L	2	1.9	95	59-120	
Benzo(b)fluoranthene	ug/L	2	2.1	103	52-120	
Benzo(k)fluoranthene	ug/L	2	1.8	90	59-120	
Chrysene	ug/L	2	1.8	90	55-125	
Dibenz(a,h)anthracene	ug/L	2	2.1	105	60-120	
Fluoranthene	ug/L	2	1.9	96	62-120	
Indeno(1,2,3-cd)pyrene	ug/L	2	2.1	104	62-120	
Naphthalene	ug/L	2	1.5	75	55-120	
Pyrene	ug/L	2	1.7	85	53-120	
2-Fluorobiphenyl (S)	%			85	38-120	
Terphenyl-d14 (S)	%			98	47-121	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2634083 2634084

Parameter	Units	40270110008 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Benzo(a)anthracene	ug/L	0.061J	1.9	2	0.72	0.66	34	30	31-120	9	25	M1
Benzo(a)pyrene	ug/L	<0.025	1.9	2	1.5	1.6	77	82	38-120	6	24	
Benzo(b)fluoranthene	ug/L	0.032J	1.9	2	1.7	1.7	87	84	36-120	2	24	
Benzo(k)fluoranthene	ug/L	<0.043	1.9	2	1.9	1.9	99	97	46-120	1	21	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2634083 2634084

Parameter	Units	40270110008 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Chrysene	ug/L	0.067J	1.9	2	3.0	2.9	148	143	39-143	3	23	M1
Dibenz(a,h)anthracene	ug/L	<0.034	1.9	2	1.1	1.0	56	53	32-125	4	22	
Fluoranthene	ug/L	0.66	1.9	2	2.8	2.6	110	98	56-120	9	21	
Indeno(1,2,3-cd)pyrene	ug/L	<0.030	1.9	2	1.4	1.2	71	62	42-120	12	23	
Naphthalene	ug/L	1.8	1.9	2	3.5	4.0	84	109	50-120	13	23	
Pyrene	ug/L	0.56	1.9	2	2.8	2.6	114	106	47-120	5	23	
2-Fluorobiphenyl (S)	%						94	80	38-120			
Terphenyl-d14 (S)	%						110	94	47-121			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 458897
QC Batch Method: EPA 3510
Analysis Method: EPA 8270E by SIM
Analysis Description: 8270E Water PAH
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111001, 40270111002, 40270111009, 40270111010, 40270111011, 40270111012

METHOD BLANK: 2636042 Matrix: Water
Associated Lab Samples: 40270111001, 40270111002, 40270111009, 40270111010, 40270111011, 40270111012

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Benzo(a)anthracene	ug/L	<0.014	0.050	10/31/23 10:37	
Benzo(a)pyrene	ug/L	<0.013	0.050	10/31/23 10:37	
Benzo(b)fluoranthene	ug/L	<0.0091	0.050	10/31/23 10:37	
Benzo(k)fluoranthene	ug/L	<0.022	0.050	10/31/23 10:37	
Chrysene	ug/L	<0.013	0.050	10/31/23 10:37	
Dibenz(a,h)anthracene	ug/L	<0.018	0.050	10/31/23 10:37	
Fluoranthene	ug/L	<0.026	0.050	10/31/23 10:37	
Indeno(1,2,3-cd)pyrene	ug/L	<0.016	0.050	10/31/23 10:37	
Naphthalene	ug/L	<0.020	0.050	10/31/23 10:37	
Pyrene	ug/L	<0.023	0.050	10/31/23 10:37	
2-Fluorobiphenyl (S)	%	89	38-120	10/31/23 10:37	
Terphenyl-d14 (S)	%	107	47-121	10/31/23 10:37	

LABORATORY CONTROL SAMPLE & LCSD: 2636043 2636050

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
Benzo(a)anthracene	ug/L	2	1.9	2.0	95	100	51-120	6	20	
Benzo(a)pyrene	ug/L	2	1.9	1.9	94	97	59-120	3	20	
Benzo(b)fluoranthene	ug/L	2	2.0	2.1	102	105	52-120	2	20	
Benzo(k)fluoranthene	ug/L	2	1.9	1.9	94	95	59-120	2	20	
Chrysene	ug/L	2	1.9	1.9	95	94	55-125	1	20	
Dibenz(a,h)anthracene	ug/L	2	1.5	2.2	76	108	60-120	34	20	R1
Fluoranthene	ug/L	2	1.9	2.0	94	98	62-120	4	20	
Indeno(1,2,3-cd)pyrene	ug/L	2	1.8	2.1	90	106	62-120	16	20	
Naphthalene	ug/L	2	1.5	1.6	76	81	55-120	6	20	
Pyrene	ug/L	2	1.9	1.9	94	94	53-120	0	20	
2-Fluorobiphenyl (S)	%				93	93	38-120			
Terphenyl-d14 (S)	%				108	103	47-121			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 459013
QC Batch Method: EPA 3510
Analysis Method: EPA 8270E by SIM
Analysis Description: 8270E Water PAH
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111003, 40270111004, 40270111005, 40270111013, 40270111014

METHOD BLANK: 2636430 Matrix: Water
Associated Lab Samples: 40270111003, 40270111004, 40270111005, 40270111013, 40270111014

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Benzo(a)anthracene	ug/L	<0.014	0.050	11/01/23 15:53	
Benzo(a)pyrene	ug/L	<0.013	0.050	11/01/23 15:53	
Benzo(b)fluoranthene	ug/L	<0.0091	0.050	11/01/23 15:53	
Benzo(k)fluoranthene	ug/L	<0.022	0.050	11/01/23 15:53	
Chrysene	ug/L	<0.013	0.050	11/01/23 15:53	
Dibenz(a,h)anthracene	ug/L	<0.018	0.050	11/01/23 15:53	
Fluoranthene	ug/L	<0.026	0.050	11/01/23 15:53	
Indeno(1,2,3-cd)pyrene	ug/L	<0.016	0.050	11/01/23 15:53	
Naphthalene	ug/L	<0.020	0.050	11/01/23 15:53	
Pyrene	ug/L	<0.023	0.050	11/01/23 15:53	
2-Fluorobiphenyl (S)	%	76	38-120	11/01/23 15:53	
Terphenyl-d14 (S)	%	92	47-121	11/01/23 15:53	

LABORATORY CONTROL SAMPLE: 2636431

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Benzo(a)anthracene	ug/L	2	1.9	95	51-120	
Benzo(a)pyrene	ug/L	2	1.9	94	59-120	
Benzo(b)fluoranthene	ug/L	2	2.1	104	52-120	
Benzo(k)fluoranthene	ug/L	2	2.0	98	59-120	
Chrysene	ug/L	2	1.9	96	55-125	
Dibenz(a,h)anthracene	ug/L	2	1.5	74	60-120	
Fluoranthene	ug/L	2	1.9	97	62-120	
Indeno(1,2,3-cd)pyrene	ug/L	2	1.8	89	62-120	
Naphthalene	ug/L	2	1.5	76	55-120	
Pyrene	ug/L	2	1.9	93	53-120	
2-Fluorobiphenyl (S)	%			93	38-120	
Terphenyl-d14 (S)	%			106	47-121	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2636432 2636433

Parameter	Units	40270111003 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Benzo(a)anthracene	ug/L	<0.013	2	1.9	0.84	0.98	43	50	31-120	15	25	
Benzo(a)pyrene	ug/L	<0.012	2	1.9	1.7	1.7	85	86	38-120	1	24	
Benzo(b)fluoranthene	ug/L	<0.0088	2	1.9	1.7	1.8	88	91	36-120	3	24	
Benzo(k)fluoranthene	ug/L	<0.021	2	1.9	1.8	1.9	93	100	46-120	7	21	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2636432 2636433

Parameter	Units	40270111003 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Chrysene	ug/L	<0.012	2	1.9	2.3	2.4	116	121	39-143	4	23	
Dibenz(a,h)anthracene	ug/L	<0.017	2	1.9	1.0	1.0	51	53	32-125	3	22	
Fluoranthene	ug/L	<0.025	2	1.9	1.7	1.8	89	90	56-120	1	21	
Indeno(1,2,3-cd)pyrene	ug/L	<0.015	2	1.9	1.2	1.2	61	61	42-120	0	23	
Naphthalene	ug/L	<0.019	2	1.9	1.9	9.3	97	478	50-120	132	23	M1,R1
Pyrene	ug/L	<0.022	2	1.9	1.8	1.9	93	96	47-120	3	23	
2-Fluorobiphenyl (S)	%						82	89	38-120			
Terphenyl-d14 (S)	%						97	100	47-121			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 459564
QC Batch Method: EPA 300.0
Analysis Method: EPA 300.0
Analysis Description: 300.0 IC Anions
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111001, 40270111004, 40270111007

METHOD BLANK: 2639401 Matrix: Water
Associated Lab Samples: 40270111001, 40270111004, 40270111007

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Sulfate	mg/L	<0.44	2.0	11/07/23 11:28	

LABORATORY CONTROL SAMPLE: 2639402

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Sulfate	mg/L	20	19.0	95	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2639403 2639404

Parameter	Units	40270092001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Sulfate	mg/L	38.5	20	20	57.9	57.9	97	97	90-110	0	15	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2639405 2639406

Parameter	Units	40270110008 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Sulfate	mg/L	3.5J	100	100	99.8	101	96	97	90-110	1	15	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 459650 Analysis Method: EPA 300.0
QC Batch Method: EPA 300.0 Analysis Description: 300.0 IC Anions
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111009, 40270111010, 40270111013, 40270111014

METHOD BLANK: 2639661 Matrix: Water
Associated Lab Samples: 40270111009, 40270111010, 40270111013, 40270111014

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Sulfate	mg/L	<0.44	2.0	11/07/23 11:32	

LABORATORY CONTROL SAMPLE: 2639662

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Sulfate	mg/L	20	21.1	105	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2639663 2639664

Parameter	Units	40270111009 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Sulfate	mg/L	8.2J	100	100	114	113	106	104	90-110	1	15	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 458936 Analysis Method: EPA 310.2
QC Batch Method: EPA 310.2 Analysis Description: 310.2 Alkalinity
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111001, 40270111004, 40270111007, 40270111009, 40270111010, 40270111013

METHOD BLANK: 2636191 Matrix: Water
Associated Lab Samples: 40270111001, 40270111004, 40270111007, 40270111009, 40270111010, 40270111013

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Alkalinity, Total as CaCO3	mg/L	<7.4	25.0	10/31/23 10:54	

LABORATORY CONTROL SAMPLE: 2636192

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Alkalinity, Total as CaCO3	mg/L	100	99.9	100	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2636193 2636194

Parameter	Units	40269964016 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Alkalinity, Total as CaCO3	mg/L	538	200	200	721	719	91	90	90-110	0	20	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2636238 2636239

Parameter	Units	40270186002 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Alkalinity, Total as CaCO3	mg/L	363	100	100	460	462	97	99	90-110	0	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 459061
QC Batch Method: EPA 310.2
Analysis Method: EPA 310.2
Analysis Description: 310.2 Alkalinity
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111014

METHOD BLANK: 2636587 Matrix: Water
Associated Lab Samples: 40270111014

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Alkalinity, Total as CaCO3	mg/L	<7.4	25.0	11/01/23 09:23	

LABORATORY CONTROL SAMPLE: 2636588

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Alkalinity, Total as CaCO3	mg/L	100	109	109	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2636589 2636590

Parameter	Units	40270306001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Alkalinity, Total as CaCO3	mg/L	337	100	100	407	407	70	70	90-110	0	20	M0

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2636591 2636592

Parameter	Units	40270110008 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Alkalinity, Total as CaCO3	mg/L	114	100	100	219	220	104	105	90-110	0	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

QC Batch: 459396 | Analysis Method: EPA 353.2
QC Batch Method: EPA 353.2 | Analysis Description: 353.2 Nitrate + Nitrite, preserved
Laboratory: Pace Analytical Services - Green Bay
Associated Lab Samples: 40270111001, 40270111004, 40270111007, 40270111009, 40270111010, 40270111013, 40270111014

METHOD BLANK: 2638236 Matrix: Water
Associated Lab Samples: 40270111001, 40270111004, 40270111007, 40270111009, 40270111010, 40270111013, 40270111014

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Nitrogen, NO2 plus NO3	mg/L	<0.059	0.25	11/03/23 07:09	

LABORATORY CONTROL SAMPLE: 2638237

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Nitrogen, NO2 plus NO3	mg/L	2.5	2.4	95	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2638238 2638239

Parameter	Units	40270176001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Nitrogen, NO2 plus NO3	mg/L	0.062J	2.5	2.5	2.5	2.4	97	95	90-110	2	20	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2638240 2638241

Parameter	Units	40270110008 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Nitrogen, NO2 plus NO3	mg/L	<0.059	2.5	2.5	2.4	2.5	96	96	90-110	0	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALIFIERS

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above LOD.

J - Estimated concentration at or above the LOD and below the LOQ.

LOD - Limit of Detection adjusted for dilution factor, percent moisture, initial weight and final volume.

LOQ - Limit of Quantitation adjusted for dilution factor, percent moisture, initial weight and final volume.

DL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected at or above the adjusted LOD.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

BATCH QUALIFIERS

Batch: 458928

[M5]	A matrix spike/matrix spike duplicate was not performed for this batch due to insufficient sample volume.

ANALYTE QUALIFIERS

D3	Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.
D9	Dissolved result is greater than the total. Data is within laboratory control limits.
M0	Matrix spike recovery and/or matrix spike duplicate recovery was outside laboratory control limits.
M1	Matrix spike recovery exceeded QC limits. Batch accepted based on laboratory control sample (LCS) recovery.
R1	RPD value was outside control limits.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
40270111001	**102423024**	EPA 8015B Modified	459418		
40270111004	**102523027**	EPA 8015B Modified	459418		
40270111007	**102323005**	EPA 8015B Modified	459418		
40270111009	**102423007**	EPA 8015B Modified	459418		
40270111010	**102423008**	EPA 8015B Modified	459418		
40270111013	**102423011**	EPA 8015B Modified	459418		
40270111014	**102523029**	EPA 8015B Modified	459418		
40270111001	**102423024**	EPA 3010A	458774	EPA 6010D	458918
40270111002	**102423025**	EPA 3010A	458774	EPA 6010D	458918
40270111003	**102523026**	EPA 3010A	458774	EPA 6010D	458918
40270111004	**102523027**	EPA 3010A	458774	EPA 6010D	458918
40270111005	**102523028**	EPA 3010A	458774	EPA 6010D	458918
40270111006	**102323004**	EPA 3010A	458774	EPA 6010D	458918
40270111007	**102323005**	EPA 3010A	458774	EPA 6010D	458918
40270111009	**102423007**	EPA 3010A	458774	EPA 6010D	458918
40270111010	**102423008**	EPA 3010A	458774	EPA 6010D	458918
40270111011	**102423009**	EPA 3010A	458774	EPA 6010D	458918
40270111012	**102423010**	EPA 3010A	458774	EPA 6010D	458918
40270111013	**102423011**	EPA 3010A	458774	EPA 6010D	458918
40270111014	**102523029**	EPA 3010A	458774	EPA 6010D	458918
40270111001	**102423024**	EPA 3010A	458777	EPA 6010D	458920
40270111002	**102423025**	EPA 3010A	458777	EPA 6010D	458920
40270111003	**102523026**	EPA 3010A	458777	EPA 6010D	458920
40270111004	**102523027**	EPA 3010A	458777	EPA 6010D	458920
40270111005	**102523028**	EPA 3010A	458777	EPA 6010D	458920
40270111006	**102323004**	EPA 3010A	458777	EPA 6010D	458920
40270111007	**102323005**	EPA 3010A	458777	EPA 6010D	458920
40270111009	**102423007**	EPA 3010A	458777	EPA 6010D	458920
40270111010	**102423008**	EPA 3010A	458777	EPA 6010D	458920
40270111011	**102423009**	EPA 3010A	458777	EPA 6010D	458920
40270111012	**102423010**	EPA 3010A	458777	EPA 6010D	458920
40270111013	**102423011**	EPA 3010A	458777	EPA 6010D	458920
40270111014	**102523029**	EPA 3010A	458777	EPA 6010D	458920
40270111001	**102423024**	EPA 3510	458897	EPA 8270E by SIM	458928
40270111002	**102423025**	EPA 3510	458897	EPA 8270E by SIM	458928
40270111003	**102523026**	EPA 3510	459013	EPA 8270E by SIM	459075
40270111004	**102523027**	EPA 3510	459013	EPA 8270E by SIM	459075
40270111005	**102523028**	EPA 3510	459013	EPA 8270E by SIM	459075
40270111006	**102323004**	EPA 3510	458667	EPA 8270E by SIM	458709
40270111007	**102323005**	EPA 3510	458667	EPA 8270E by SIM	458709
40270111009	**102423007**	EPA 3510	458897	EPA 8270E by SIM	458928
40270111010	**102423008**	EPA 3510	458897	EPA 8270E by SIM	458928
40270111011	**102423009**	EPA 3510	458897	EPA 8270E by SIM	458928
40270111012	**102423010**	EPA 3510	458897	EPA 8270E by SIM	458928
40270111013	**102423011**	EPA 3510	459013	EPA 8270E by SIM	459075

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
1241 Bellevue Street - Suite 9
Green Bay, WI 54302
(920)469-2436

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: 03777 Stevens Point GW
Pace Project No.: 40270111

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
40270111014	**102523029**	EPA 3510	459013	EPA 8270E by SIM	459075
40270111001	**102423024**	EPA 8260	458719		
40270111002	**102423025**	EPA 8260	458719		
40270111003	**102523026**	EPA 8260	458719		
40270111004	**102523027**	EPA 8260	458723		
40270111005	**102523028**	EPA 8260	458723		
40270111006	**102323004**	EPA 8260	458723		
40270111007	**102323005**	EPA 8260	458723		
40270111008	**102323006**	EPA 8260	458723		
40270111009	**102423007**	EPA 8260	458723		
40270111010	**102423008**	EPA 8260	458723		
40270111011	**102423009**	EPA 8260	458723		
40270111012	**102423010**	EPA 8260	458723		
40270111013	**102423011**	EPA 8260	458723		
40270111014	**102523029**	EPA 8260	458855		
40270111015	**102523030**	EPA 8260	458855		
40270111001	**102423024**	EPA 300.0	459564		
40270111004	**102523027**	EPA 300.0	459564		
40270111007	**102323005**	EPA 300.0	459564		
40270111009	**102423007**	EPA 300.0	459650		
40270111010	**102423008**	EPA 300.0	459650		
40270111013	**102423011**	EPA 300.0	459650		
40270111014	**102523029**	EPA 300.0	459650		
40270111001	**102423024**	EPA 310.2	458936		
40270111004	**102523027**	EPA 310.2	458936		
40270111007	**102323005**	EPA 310.2	458936		
40270111009	**102423007**	EPA 310.2	458936		
40270111010	**102423008**	EPA 310.2	458936		
40270111013	**102423011**	EPA 310.2	458936		
40270111014	**102523029**	EPA 310.2	459061		
40270111001	**102423024**	EPA 353.2	459396		
40270111004	**102523027**	EPA 353.2	459396		
40270111007	**102323005**	EPA 353.2	459396		
40270111009	**102423007**	EPA 353.2	459396		
40270111010	**102423008**	EPA 353.2	459396		
40270111013	**102423011**	EPA 353.2	459396		
40270111014	**102523029**	EPA 353.2	459396		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace® Location Requested (City/State)
Pace Analytical Green Bay
1241 Bellevue Street, Suite 9
Green Bay, WI 54302

CHAIN-OF-CUSTODY Analytical Request Document

Chain-of-Custody is a LEGAL DOCUMENT - Complete all relevant fields

LAB USE ONLY- Affix Workorder/Login Label Here

MGP/City 40276111

Scan QR Code for instructions

Company Name:	O'Brien & Gere Engineers, Inc Integrys WI	Contact/Report To	Andrew Cawrse
Street Address	234 W Florida St, Milwaukee, WI 53204	Phone #.	414-837-3645
		E-Mail	andrew.cawrse@ramboll.com
		Cc E-Mail.	
Customer Project #.		Invoice To:	Accounts - WEC
Project Name.	03777 Stevens Point GW	Invoice E-Mail	invoicecollector@wecenergygroup.com
Site Collection Info/Facility ID (as applicable)		Purchase Order # (if applicable)	
		Quote #	
Time Zone Collected. [ ] AK [ ] PT [ ] MT [x] CT [ ] ET		County / State origin of sample(s)	Wisconsin

Data Deliverables
[x] Level II [ ] Level III [ ] Level IV
[ ] EQUIS
[ ] Other_____

Regulatory Program (DW, RCRA, etc) as applicable

Rush (Pre-approval required):
[ ] 2 Day [ ] 3 day [ ] 5 day [ ] Other_____

Date Results Requested:

DW PWSID # or WW Permit # as applicable

Field Filtered (if applicable). [ ] Yes [ ] No

Analysis

* Matrix Codes (Insert in Matrix box below). Drinking Water (DW), Ground Water (GW), Waste Water (WW), Product (P), Soil/Solid (SS), Oil (OL), Wipe (WP), Tissue (TS), Bioassay (B), Vapor (V), Other (OT), Surface Water (SW),Sediment (SED), Sludge (SL), Caulk

Specify Container Size **

Identify Container Preservative Type***

Analysis Requested

**Container Size (1) 1L, (2) 500mL, (3) 250mL, (4) 125mL, (5) 100mL, (6) 40mL vial, (7) EnCore, (8) TerraCore, (9) Other

*** Preservative Types (1) None, (2) HNO3, (3) H2SO4, (4) HCl, (5) NaOH, (6) Zn Acetate, (7) NaHSO4, (8) Sod. Thiosulfate, (9) Ascorbic Acid, (10) MeOH, (11) Other

Lab Use Only
Proj. Mgr: Brian Basten
AcctNum / Client ID:
Table #:
Profile / Template: 4991 #3
Prelog / Bottle Ord. ID. EZ 3012867

Customer Sample ID	Matrix *	Comp / Grab	Collected (or Composite Start) Date	Collected (or Composite Start) Time	Composite End Date	Composite End Time	Res. Cl2	Number & Type of Containers Plastic	Number & Type of Containers Glass	6010 Dissolved Mn/Fe	6010 Total Fe	8260 Benzene	8270E MSSV PAH	Methane	N+N	Sulfate, Alkalinity	Trip Blank			Sample Comment	Preservation non-conformance identified for sample.	
102423019	WT		10.24	1548				2	5	X	X	X	X							010		3
102423020	WT		10.24	1619				4	8	X	X	X	X	X	X	X				011		3
102423021	WT		10.24	1649				2	5	X	X	X	X							012 RVA 10-25-23		3
102423022	WT		10.24	1654				2	5	X	X	X	X							013		3
~~102423023~~	WT		~~10.24~~			HLW		~~4~~	~~8~~	X	X	X	X	~~X~~	~~X~~	~~X~~						
102423024	WT		10.24	1736				4	8	X	X	X	X	X	X	X				001		2
102423025	WT		10.24	1816				2	5	X	X	X	X							002		2
102523026	WT		10.25	0759				6	15	X	X	X	X							MS/MSD 003		2
102523027	WT		10.25	0845				4	8	X	X	X	X	X	X	X				004		2
102523028	WT		10.25	0936				2	5	X	X	X	X							005		2

Customer Remarks / Special Conditions / Possible Hazards:

Collected By.
Printed Name. Hailey Walters
Signature HWalters

Additional Instructions from Pace®.

# Coolers:	Thermometer ID:	Correction Factor (°C):	Obs. Temp. (°C)	Corrected Temp. (°C)

Relinquished by/Company (Signature)	Date/Time	Received by/Company. (Signature)	Date/Time.	Tracking Number:
10/25/23	1317	Susan K Ulfig Pace	10/25/23 1317	
Relinquished by/Company (Signature)	Date/Time	Received by/Company (Signature)	Date/Time.	Delivered by: [ ] In- Person [ ] Courier [ ] FedEX [ ] UPS [ ] Other
Relinquished by/Company (Signature)	Date/Time	Received by/Company (Signature)	Date/Time	
Relinquished by/Company (Signature)	Date/Time	Received by/Company. (Signature)	Date/Time.	Page: 3 of 4

Submitting a sample via this chain of custody constitutes acknowledgment and acceptance of the Pace® Terms and Conditions found at https //www.pacelabs.com/resource-library/resource/pace-terms-and-conditions/

ENV-FRM-CORQ-0019_v01_082123 ©

QC: ERR 10/25/23

Pace® Location Requested (City/State).

Pace Analytical Green Bay
1241 Bellevue Street, Suite 9
Green Bay, WI 54302

CHAIN-OF-CUSTODY Analytical Request Document

Chain-of-Custody is a LEGAL DOCUMENT - Complete all relevant fields

LAB USE ONLY- Affix Workorder/Login Label Here 40270111

City of Stevens Point

Scan QR Code for instructions

Company Name.	O'Brien & Gere Engineers, Inc Integrys WI	Contact/Report To:	Andrew Cawrse
Street Address	234 W Florida St, Milwaukee, WI 53204	Phone #.	414-837-3645
		E-Mail	andrew.cawrse@ramboll.com
		Cc E-Mail	
Customer Project #.		Invoice To	Accounts - WEC
Project Name.	03777 Stevens Point GW	Invoice E-Mail.	invoicecollector@wecenergygroup.com
Site Collection Info/Facility ID (as applicable):		Purchase Order # (if applicable):	
		Quote #.	
Time Zone Collected [ ] AK [ ] PT [ ] MT [x] CT [ ] ET		County / State origin of sample(s)	Wisconsin

Data Deliverables
[x] Level II [ ] Level III [ ] Level IV
[ ] EQUIS
[ ] Other_____

Regulatory Program (DW, RCRA, etc) as applicable.

Rush (Pre-approval required):
[ ] 2 Day [ ] 3 day [ ] 5 day [ ] Other_____

Date Results Requested:

DW PWSID # or WW Permit # as applicable

Field Filtered (if applicable) [ ] Yes [ ] No

Analysis

* Matrix Codes (Insert in Matrix box below) Drinking Water (DW), Ground Water (GW), Waste Water (WW), Product (P), Soil/Solid (SS), Oil (OL), Wipe (WP), Tissue (TS), Bioassay (B), Vapor (V), Other (OT), Surface Water (SW),Sediment (SED), Sludge (SL), Caulk

Specify Container Size **

Identify Container Preservative Type***

Analysis Requested

**Container Size. (1) 1L, (2) 500mL, (3) 250mL, (4) 125mL, (5) 100mL, (6) 40mL vial, (7) EnCore, (8) TerraCore, (9) Other

*** Preservative Types (1) None, (2) HNO3, (3) H2SO4, (4) HCl, (5) NaOH, (6) Zn Acetate, (7) NaHSO4, (8) Sod. Thiosulfate, (9) Ascorbic Acid, (10) MeOH, (11) Other

Lab Use Only
Proj. Mgr: Brian Basten
AcctNum / Client ID:
Table #:
Profile / Template: 4991 #3
Prelog / Bottle Ord. ID: EZ 3012867

Customer Sample ID	Matrix *	Comp / Grab	Collected (or Composite Start) Date	Collected (or Composite Start) Time	Composite End Date	Composite End Time	Res. Cl2	Number & Type of Containers Plastic	Number & Type of Containers Glass	6010 Dissolved Mn/Fe	6010 Total Fe	8260 Benzene	8270E MSSV PAH	Methane	N+N	Sulfate, Alkalinity	Trip Blank		Sample Comment	Preservation non-conformance identified for sample
102323004	WT	G	10.23	1707				2	5	X	X	X	X	~~X~~	~~X~~	~~X~~			006	
102323005	WT			1742				4	8	X	X	X	X	X	X	X			007	
~~102323006~~ EB1	WT			1800				2	5	X	X	X	X	~~X~~	~~X~~	~~X~~		008	Equipment Blank	
102423007	WT		10.24	0849				4	8	X	X	X	X	X	X	X			009	
102423008	WT			0854				4	8	X	X	X	X	X	X	X			010	
102423009	WT			0952				2	5	X	X	X	X	~~X~~	~~X~~	~~X~~			011	
102423010	WT			1025				2	5	X	X	X	X	~~X~~	~~X~~	~~X~~			012	
102423011	WT			1106				4	8	X	X	X	X	X	X	X			013	
~~EB~~ 102523029	WT		10.~~25~~	~~1800~~ 0959				4	~~8~~	X	X	X	X	X	X	X			014	
EB3	WT		10.25	1030						X	X	X	X					OK	equipment blank	

2

Customer Remarks / Special Conditions / Possible Hazards:

Collected By:
Printed Name: Hailey Walters
Signature HJwalters

Additional Instructions from Pace®:

# Coolers:	Thermometer ID:	Correction Factor (°C):	Obs. Temp. (°C)	Corrected Temp. (°C)

Relinquished by/Company (Signature) Ramboll	Date/Time 10.25 1317	Received by/Company. (Signature) Susan Wyckoff/Pace	Date/Time 10/25/23 1312	Tracking Number:
Relinquished by/Company (Signature)	Date/Time	Received by/Company. (Signature)	Date/Time	Delivered by: [ ] In-Person [ ] Courier
Relinquished by/Company (Signature)	Date/Time	Received by/Company (Signature)	Date/Time	[ ] FedEx [ ] UPS [ ] Other
Relinquished by/Company (Signature)	Date/Time	Received by/Company. (Signature)	Date/Time	Page: 2 of 4

Submitting a sample via this chain of custody constitutes acknowledgment and acceptance of the Pace® Terms and Conditions found at https://www.pacelabs.com/resource-library/resource/pace-terms-and-conditions/

ENV-FRM-CORQ-0019_v01_082123 ©

QC: HJwalters 10/25/23

Sample Preservation Receipt Form

Client Name: C Brian & Gere Engineers Project # 40270111

All containers needing preservation have been checked and noted below. ☒Yes ☐No ☐N/A Initial when completed. Date/ Time.

Lab Lot# of pH paper. 109323 Lab Std #ID of preservation (if pH adjusted).

Pace Lab #	Glass							Plastic						Vials						Jars				General				VOA Vials (>6mm) *	H2SO4 pH ≤2	NaOH+Zn Act pH ≥9	NaOH pH ≥12	HNO3 pH ≤2	pH after adjusted	Volume (mL)
	AG1U	BG1U	AG1H	AG4S	AG5U	AG2S	BG3U	BP1U	BP3U	BP3B	BP3N	BP3S	BP2Z	VG9C	DG9T	VG9U	VG9H	VG9M	VG9D	JGFU	JG9U	WGFU	WPFU	SP5T	ZPLC	GN 1	GN 2							
001					2				1		2	1					3												X			X		2.5 / 5
002					2						2						3															X		2.5 / 5
003					2						2						3	RA 10-25-23														X		2.5 / 5
004					2				1		2	1					3												X			X		2.5 / 5
005				-	2	-		-			2						3															X		2.5 / 5
006					2						2						3															X		2.5 / 5
007					2				1		2	1					3												X			X		2.5 / 5
008					2						2						3															X		2.5 / 5
009					2				1		2	1					3												X			X		2.5 / 5
010					2				1		2	1					3												X			X		2.5 / 5
011					2						2						3															X		2.5 / 5
012					2						2						3											1				X		2.5 / 5
013					2				1		2	1					3											1	X			X		2.5 / 5
014					2				1		2	1					3												X			X		2.5 / 5
015					2						2						3															X		2.5 / 5
016																																		2.5 / 5
017																																		2.5 / 5
018																		RA 10-25-23																2.5 / 5
019																																		2.5 / 5
020																																		2.5 / 5

Exceptions to preservation check: VOA, Coliform, TOC, TOX, TOH, O&G, WI DRO, Phenolics, Other: _____ Headspace in VOA Vials (>6mm) ☒Yes ☐No ☐N/A ***If yes look in headspace column**

AG1U	1 liter amber glass	BP1U	1 liter plastic unpres	VG9C	40 mL clear ascorbic w/ HCl	JGFU	4 oz amber jar unpres
BG1U	1 liter clear glass	BP3U	250 mL plastic unpres	DG9T	40 mL amber Na Thio	JG9U	9 oz amber jar unpres
AG1H	1 liter amber glass HCL	BP3B	250 mL plastic NaOH	VG9U	40 mL clear vial unpres	WGFU	4 oz clear jar unpres
AG4S	125 mL amber glass H2SO4	BP3N	250 mL plastic HNO3	VG9H	40 mL clear vial HCL	WPFU	4 oz plastic jar unpres
AG5U	100 mL amber glass unpres	BP3S	250 mL plastic H2SO4	VG9M	40 mL clear vial MeOH	SP5T	120 mL plastic Na Thiosulfate
AG2S	500 mL amber glass H2SO4	BP2Z	500 mL plastic NaOH + Zn	VG9D	40 mL clear vial DI	ZPLC	ziploc bag
BG3U	250 mL clear glass unpres					GN 1	
						GN 2	

Sample Condition Upon Receipt Form (SCUR)

Project #:

WO# : 40270111

40270111

Client Name: O'Brien & Gere Engineers

Courier: ☐ CS Logistics ☐ Fed Ex ☐ Speedee ☐ UPS ☐ Waltco ☐ Client ☐ Pace Other: _____

Tracking #: _____

Custody Seal on Cooler/Box Present: ☐ yes ☒ no Seals intact: ☐ yes ☐ no

Custody Seal on Samples Present: ☐ yes ☒ no Seals intact: ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other _____

Thermometer Used SR - 121 **Type of Ice:** (Wet) Blue Dry None ☐ Meltwater Only

Cooler Temperature Uncorr: 0.5 /Corr: 0.0

Temp Blank Present: ☐ yes ☐ no **Biological Tissue is Frozen:** ☐ yes ☐ no

Person examining contents: Date: 10-25-23 /Initials: R.A

Labeled By Initials: SG

Temp should be above freezing to 6°C.
Biota Samples may be received at ≤ 0°C if shipped on Dry Ice.

Chain of Custody Present:	☒Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☒Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☒Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☒Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☒Yes ☐No	5.
- DI VOA Samples frozen upon receipt	☐Yes ☐No	Date/Time:
Short Hold Time Analysis (<72hr):	☐Yes ☒No	6.
Rush Turn Around Time Requested:	☐Yes ☒No	7.
Sufficient Volume: For Analysis: ☒Yes ☐No MS/MSD: ☒Yes ☐No ☐N/A		8.
Correct Containers Used:	☒Yes ☐No	9.
Correct Type: Race Green Bay, Pace IR, Non-Pace		
Containers Intact: R.A 10-25-23	☐Yes ☒No	10. 006 Sample Recieved Broken R.A 10-25-23
Filtered volume received for Dissolved tests	☐Yes ☐No ☐N/A	11.
Sample Labels match COC: -Includes date/time/ID/Analysis Matrix: W	☒Yes ☐No ☐N/A	12.
Trip Blank Present:	☐Yes ☒No ☐N/A	13.
Trip Blank Custody Seals Present	☐Yes ☐No ☐N/A	
Pace Trip Blank Lot # (if purchased): _____		

Client Notification/ Resolution: If checked, see attached form for additional comments ☐

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

PM Review is documented electronically in LIMs. By releasing the project, the PM acknowledges they have reviewed the sample logi