Well Construction Report
WISCONSIN UNIQUE WELL NUMBER 8BL438

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RICHARD KRAUSE			Phone #
Mailing Address: RFD 5			
City: MERRILL	State: WI	Zip Code	
County: Lincoln	Co. Permit #	Notification #	Completed: 07-16-1980

Well Constructor (Business Name): ALAN F. LANG - ALAN LANG WELL & PUMP, INC.	Lic. #	Facility ID # (Public Wells)	
Address		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.1	

3. Well serves # of Home
Private,potable
Heat Exchange____# of drillholes
Hicap Well ?
Hicap Property ?
Hicap Potable ?

1. Well Location
Town of MERRILL
Fire # (if avail.)
Street Address or Road Name and Number
Subdivision Name | Lot # | Block #
Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

E	SW	Section	Township	Range
or Govt Lot #		34	32 N	7 E

2. Well Type
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
8	20	43
6	43	102

Upper Enlarged Drillhole / Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		X	G	Sandy Clay & Gravel	Surface	25
	D	Q		Decomposed Granite	25	43
G		Q		Gray Granite	43	102

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	Plain End New Black Steel 18.97# ASTM A53 Grade B Mfg. LaBarge, Inc.	Surface	43
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
35 ft. _____ ground surface

10. Pump Test
Pumping level 102 ft. below surface
Pumping at 8 GP for 1 Hrs.
Pumping Method ?

11. Well Is
30 in. above grade
Developed ?
Disinfected ?
Capped ?

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
Neat Cement	Surface	43	

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ?

Comment:

Created On: 01-01-1960 Updated On: 10-15-2026 Review Status: