Well Construction Report
WISCONSIN UNIQUE WELL NUMBER 8BM058

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: EDWIN KLEINSCHMIDT			Phone #
Mailing Address: ROUTE 1			
City: MERRILL	State: WI	Zip Code	
County: Lincoln	Co. Permit #	Notification #	Completed: 01-31-1950

Well Constructor (Business Name): WALLACE PAQUE	Lic. #	Facility ID # (Public Wells)	
Address		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity	

3. Well serves # of Home
Private,potable
Heat Exchange____# of drillholes

Hicap Well ?
Hicap Property ?
Hicap Potable ?

1. Well Location
Town of SCOTT

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name		Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W

Method Code

or Govt Lot #	Section	Township	Range
	16	31 N	6 E

2. Well Type
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	100

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		Sand & Gravel	Surface	20
		P	Z	Hard Pan & Boulders	20	30
		C		Clay	30	50
		U		Muck	50	80
		Z		Clay & Gravel	80	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	Standard Steel Pipe	Surface	100
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
30 ft. _____ ground surface

10. Pump Test
Pumping level _____ ft. below surface
Pumping at 6 GP for 5 Hrs.
Pumping Method ?

11. Well Is
72 in. below grade
Developed ?
Disinfected ?
Capped ?

7. Grout or Other Sealing Material
Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ?

Comment:

Created On: 01-01-1960 Updated On: 08-16-2022 Review Status: