Well Construction Report
WISCONSIN UNIQUE WELL NUMBER 8BN421

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: FRED CHRISTENSEN | Phone #:

Mailing Address:

City: HEAFFORD JUNCTION | State: WI | Zip Code:

County: Lincoln | Co. Permit # | Notification # | Completed: 08-26-1965

Well Constructor (Business Name): H. S. HETZEL | Lic. # | Facility ID # (Public Wells)

Address | Well Plan Approval # | Approval Date (mm-dd-yyyy)

Hicap Permanent Well # | Common Well # | Specific Capacity: 2.1

3. Well serves # of Home

Private,potable

Heat Exchange____# of drillholes

Hicap Well ?

Hicap Property ?

Hicap Potable ?

1. Well Location

Town of BRADLEY

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name | Lot # | Block #

Latitude / Longitude in Decimal Degree (DD) °N °W | Method Code

or Govt Lot # | Section: 2 | Township: 35 N | Range: 6 E

2. Well Type

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	25
6	25	73.5

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	Sand	Surface	30
C	Clay	30	60
P	Hardpan	60	70
Y	Sand & Gravel	70	73.5

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	Steel	Surface	73.5
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

18 ft. _____ ground surface

10. Pump Test

Pumping level 25 ft. below surface

Pumping at 15 GP for 4 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ?

Disinfected ?

Capped ?

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
Drilling Mud and Cuttings	Surface	25	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ?

Comment:

Created On: 01-01-1960 Updated On: 10-15-2026 Review Status: