Well Construction Report
WISCONSIN UNIQUE WELL NUMBER 8HF678

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ANTHONY BRIES | Phone #:

Mailing Address: RR # 2

City: NORTH FREEDOM | State: WI | Zip Code:

County	Co. Permit #	Notification #	Completed
Sauk			07-21-1983

Well Constructor (Business Name): BRIAN K. HOLZEN | Lic. # | Facility ID # (Public Wells)

Address | Well Plan Approval # | Approval Date (mm-dd-yyyy)

Hicap Permanent Well # | Common Well # | Specific Capacity: 2.5

3. Well serves # of Home

Private,potable

Heat Exchange____# of drillholes

Hicap Well ?

Hicap Property ?

Hicap Potable ?

1. Well Location

Town of BARABOO | Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name | Lot # | Block #

Latitude / Longitude in Decimal Degree (DD) °N °W | Method Code

SW	Section	Township	Range
or Govt Lot #	11	11 N	6 E

2. Well Type

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	163

Upper Enlarged Drillhole | Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		X		Sand and clay	Surface	5
		Y		Sand and small gravel	5	50
	A	Y		Sand and coarse gravel	50	100
	N	Y		Sand and fine gravel	100	163

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	Steel	Surface	159
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

93 ft. _____ ground surface

10. Pump Test

Pumping level 101 ft. below surface

Pumping at 20 GP for 2 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ?

Disinfected ?

Capped ?

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
Drilling Mud and Cuttings	Surface	159	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ?

Comment:

Created On: 01-01-1960 Updated On: 10-15-2026 Review Status: