Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAG343

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	QUINNELL, BRYAN AND NICOLE
Phone #	
Mailing Address	1870 DAKOTA AVE
City	FRIENDSHIP
State	WI
Zip Code	53934
County	Adams
Co. Permit #	
Notification #	8312817301
Completed	03-15-2021
Well Constructor (Business Name)	QUINNELLS SEPTIC & WELL SERVICE INC
Lic. #	97
Facility ID # (Public Wells)	
Address	1894 DAKOTA AVE FRIENDSHIP WI 53934-9802
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	

1. Well Location

Fire # (if avail.)	1848
Town of STRONGS PRAIRIE	
Street Address or Road Name and Number	DAKOTA AVE
Subdivision Name	
Lot #	1
Block #	
Latitude / Longitude in Decimal Degree (DD)	43.982 °N -89.927 °W
Method Code	GPS008
SW SE or Govt Lot #	
Section	32
Township	18 N
Range	5 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Jetted

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	67

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	S			S-SAND	Surface	13
	C			C-CLAY	13	20
M	S			M-MEDIUM S-SAND	20	52
	C			C-CLAY	52	56
A	S			A-COARSE S-SAND	56	67

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	ANSI ASTM 53 SCH 40 T&C	Surface	64
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	CAMPBELL 60 GAUGE	63	67

7. Grout or Other Sealing Material

Method

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 30 ft. below surface

Pumping at 10 GP M for 1 Hrs.

Pumping Method ? Test Pump

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? No

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
DDQ	5	03-15-2021
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: THERE ARE NO HAZARDS TO REPORT AT TIME OF WELL. THIS IS A NEW BUILD WITH NO SEPTIC SYSTEM OR SURROUNDING BUILDINGS.

Created On: 03-27-2021 Updated On: 07-14-2021 Review Status: APPROVED