Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAH797

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	WELLS, ANN
Phone #	
Mailing Address	W7543 570TH AVENUE
City	ELLSWORTH
State	WI
Zip Code	54011
County	Pierce
Co. Permit #	
Notification #	9351242701
Completed	01-02-2024
Well Constructor (Business Name)	KIMMES-BAUER WELL DRILLING INC
Lic. #	59
Facility ID # (Public Wells)	
Address	22100 LILLEHEI AVE HASTINGS MN 55033
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1.3

1. Well Location

Town of TRIMBELLE	Fire # (if avail.) 7543
Street Address or Road Name and Number	W7543 570TH AVENUE
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	44.75385 °N -92.50929 °W
Method Code	SCR002
SE NW or Govt Lot #	
Section	12
Township	26 N
Range	18 W

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

HIGH METALS

Construction Type Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
14.75	Surface	75
10	75	567
6	567	600

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	Yes
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 10in. dia	
Yes	Removed? 75depth ft. (If NO explain on back side)	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 A53B HUSTEEL WELDED	Surface	567
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	567	242 S

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	V	C		Y-YELLOW V-NON-CAVING C-CLAY	Surface	57
G	V	H		G-GRAY V-NON-CAVING H-SHALE	57	128
T	B	L		T-TAN/BROWN B-BROKEN L-LIMESTONE/DOLOMITE	128	148
E	V	H		E-GREEN V-NON-CAVING H-SHALE	148	154
I	V	N		I-WHITE V-NON-CAVING N-SANDSTONE	154	287
Y	V	L		Y-YELLOW V-NON-CAVING L-LIMESTONE/DOLOMITE	287	547
G	V	N		G-GRAY V-NON-CAVING N-SANDSTONE	547	600

9. Static Water Level	11. Well Is	
260 ft. below ground surface	16 in. above grade	
10. Pump Test	Developed ?	Yes
Pumping level 300 ft. below surface	Disinfected ?	Yes
Pumping at 50 GP M for 2 Hrs.	Capped ?	Yes
Pumping Method ? Airlift		

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
AB	7474	01-18-2024
Drill Rig Operator	Lic or Reg #	Date Signed
CI	8312	01-18-2024

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank		50

Comment: HAD TO USE PEA ROCK BECAUSE OF SIGNIFICANT LOSS OF GROUT IN ROCK FORMATION

Variance ID	Variance or Exception Type	Date	Reason
	Other Variance	12/28/2023	FRACTURED LIMESTONE

Created On: 01-18-2024 Updated On: 03-05-2024 Review Status: APPROVED