Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAN049

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KEN SHAURETTE	Phone #
Mailing Address: 33 PINEGROVE COURT	
City: CHETEK	State: WI Zip Code: 54728
County: Barron	Co. Permit #:	Notification #: 9888162601	Completed: 05-21-2025
Well Constructor (Business Name): GUSTUM, TOM	Lic. #: 4813	Facility ID # (Public Wells):
Address: GUSTUM SEPTIC SERVICE N13450 937TH ST NEW AUBURN WI 54757-9326	Well Plan Approval #:	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity:

1. Well Location

City of CHETEK				Fire # (if avail.): 33
Street Address or Road Name and Number: PINEGROVE COURT				
Subdivision Name:		Lot #:		Block #:
Latitude / Longitude in Decimal Degree (DD): 45.32673 °N -91.65121 °W				Method Code: SCR006
NW SE or Govt Lot #:		Section: 19	Township: 33 N	Range: 10 W

2. Well Type Replacement

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?: OLD WELL IS IN PIT WITH LOW YIELD

Construction Type: Driven Point

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
1.25	Surface	29

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
1.25	GALVANIZED PIPE	Surface	26
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	STAINLESS STEEL POINT	26	29

7. Grout or Other Sealing Material

Method

8. Geology

9. Static Water Level

6 ft. below ground surface

10. Pump Test

Pumping level _____ ft. below surface

Pumping at 11 GP M for 1 Hrs.

Pumping Method ? Test Pump

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? No

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? Yes

WILL BE FILLED AND SEALED BY US, GUSTUM SEPTIC SERVICE

13. Constructor / Supervisory Driller	Lic #	Date Signed
TG	4813	05-21-2025
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 05-21-2025 Updated On: 06-05-2025 Review Status: APPROVED