Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAN128

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	WARNECKE, KEVIN & SANDRA
Phone #	(715)571-6013
Mailing Address	227641 BOULDER RIDGE CIRCLE
City	WAUSAU
State	WI
Zip Code	54401
County	Marathon
Co. Permit #	
Notification #	8675641301
Completed	03-02-2022
Well Constructor (Business Name)	LANG WELL DRILLING CO INC
Lic. #	4594
Facility ID # (Public Wells)	
Address	1710 GARFIELD AVE WAUSAU WI 54401-5299
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0

1. Well Location

Fire # (if avail.)	
Town of STETTIN	
Street Address or Road Name and Number	SILVER HILL DR. WAUSAU, WI
Subdivision Name	AUTUMN HEIGHTS
Lot #	14
Block #	
Latitude / Longitude in Decimal Degree (DD)	44.9839 °N -89.7707 °W
Method Code	GPS008
SE NE or Govt Lot #	
Section	22
Township	29 N
Range	6 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	10
8	10	40
6	40	300

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 8in. dia	
Yes	Removed? 10depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
D	Q	C		D-DECOMPOSED/WEATHERED Q-GRANITE C-CLAYEY	Surface	10
	Q			Q-GRANITE	10	300

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND WR, ASTM A53 / ASME SA53, 6.625" X .280" SCH 40, PLAIN-END STEEL PIPE	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

58 ft. below ground surface

10. Pump Test

Pumping level 180 ft. below surface

Pumping at 3.6 GP M for 22 Hrs.

Pumping Method ? Test Pump

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	40	9 S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

NO KNOWN NON-COMPLYING, UNUSED OR UNSAFE WELLS ON THE PROPERTY

13. Constructor / Supervisory Driller	Lic #	Date Signed
RDL	205	03-08-2022
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RDL		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: NO SEPTIC SYSTEM YET

Rehab Type	Rehab Date	Result Text
Hydrofracture	03/02/2022	WELL YIELD BEFORE WAS 2.4 GPM AFTER IS 3.6 GPM

Created On: 03-03-2022 Updated On: 05-17-2022 Review Status: APPROVED