Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAU744

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SECOR, ANDREW			Phone #
Mailing Address: 9908 53RD CT			
City: PLEASANT PRAIRIE	State: WI	Zip Code: 53158	
County: Juneau	Co. Permit #:	Notification #: 8906954003	Completed: 09-22-2022

Well Constructor (Business Name): FOSTER'S SEPTIC & WELL SERVICE LLC	Lic. #: 163	Facility ID # (Public Wells):	
Address: 2520 STATE RD 13 ADAMS WI 53910-9739		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.6	

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location
Town of ARMENIA

Fire # (if avail.):

Street Address or Road Name and Number: PORTER RD

Subdivision Name	Lot #	Block #
CSM #3210	64	

Latitude / Longitude in Decimal Degree (DD): 44.1761 °N -89.947 °W
Method Code: GPS008

NW SE or Govt Lot #	Section	Township	Range
	30	20 N	5 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	60

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
A S	A-COARSE S-SAND	Surface	60

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	CRESTLINE ASTM F-480 200 PSI SDR21	Surface	57
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
4	ALLOY MACHINE SS 15 SLOT	57	60

7. Grout or Other Sealing Material
Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
HIGH SOLIDS BENT	Surface	51	6 S
RED FLINT # 40	51	60	4 S

9. Static Water Level
18 ft. below ground surface

10. Pump Test
Pumping level 45 ft. below surface
Pumping at 15 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
RR	7202	09-22-2022
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
ZF	8506	09-22-2022

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Septic or Holding, or POWTS Tank		60

Comment:

Created On: 09-22-2022 Updated On: 10-15-2026 Review Status: APPROVED