Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAX325

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BRUNGRABER, KEVIN	Phone #
Mailing Address: 6309 SHAUGHNESSY LANE	
City: PHELPS	State: WI — Zip Code: 54521

County	Co. Permit #	Notification #	Completed
Vilas		9257412001	09-07-2023

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
HARTMAN WELL DRILLING & PUMP SERVICES INC	8778	

Address: 5900 ROBIN DR, EAGLE RIVER WI 54521

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		1

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location

Town of PHELPS

Fire # (if avail.): 6309

Street Address or Road Name and Number: SHAUGHNESSY LANE

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
46.1482 °N -89.156 °W	GPS008

NW SW or Govt Lot #	Section	Township	Range
	5	42 N	11 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	34

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T S	T-TAN/BROWN S-SAND	Surface	34

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	6" 280 WALL 20' BLK PE	Surface	31
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	SS 10 SLOT	31	34

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	10	1 S

9. Static Water Level
8 ft. below ground surface

10. Pump Test
Pumping level 20 ft. below surface
Pumping at 12 GP M for 2 Hrs.
Pumping Method ? Airlift

11. Well Is
30 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
JZ	7837	03-14-2024
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JZ	7837	03-14-2024

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS holding component (also known as holding tank)	>	25	POWTS dispersal component (soil absorption unit or mound)	>	50

Comment:

Created On: 09-07-2023 Updated On: 05-22-2024 Review Status: APPROVED