Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAY579

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LEDERMAN, DAVID	Phone #
Mailing Address: 11261 BROWN RD	
City: TOMAHAWK	State: WI — Zip Code: 54487
County: Oneida	Co. Permit #: — Notification #: 9005059901 — Completed: 01-03-2023
Well Constructor (Business Name): RICHARDSON WD/ERTL ENTERPRISES INC	Lic. #: 315 — Facility ID # (Public Wells):
Address: 10632 HWY 70 WEST MINOCQUA WI 54548	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #: — Common Well #:	Specific Capacity: 0.1

1. Well Location

Town of LITTLE RICE				Fire # (if avail.): 11261
Street Address or Road Name and Number: BROWN RD				
Subdivision Name		Lot #		Block #
Latitude / Longitude in Decimal Degree (DD): 45.6077 °N -89.8144 °W				Method Code: GPS008
SW NW or Govt Lot #	Section: 13	Township: 36 N	Range: 5 E	

2. Well Type New Well
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10.75	Surface	40
6	40	160

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	Y-SAND & GRAVEL	Surface	35
Q	Q-GRANITE	35	160

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLK ASTM A53B; WELD 18.97 LBS.; PE IMPORT	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
15 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 10 GP M for 2 Hrs.
Pumping Method ? Test Pump

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	40	8 S

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
TF	8520	01-13-2023
Drill Rig Operator	Lic or Reg #	Date Signed
CM	8443	01-13-2023

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	75	Septic or Holding, or POWTS Tank	=	60

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	01/24/2023	NOT HOOKED UP YET; ELECTRIC & TANK NOT IN YET

Created On: 01-24-2023 Updated On: 07-03-2023 Review Status: APPROVED