Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAY580

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	HANDRICH, ARLENE
Phone #	
Mailing Address	PO BOX 1101
City	WOODRUFF
State	WI
Zip Code	54568

County	Co. Permit #	Notification #	Completed
Oneida		9031360001	01-11-2023

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
RICHARDSON WD/ERTL ENTERPRISES INC	315	

Address 10632 HWY 70 WEST
MINOCQUA WI 54548

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		1.5

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location

Town of WOODRUFF

Fire # (if avail.) 430

Street Address or Road Name and Number
CHESTNUT ST

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)				Method Code
45.8976	°N	-89.7052	°W	GPS008

NE SW or Govt Lot #	Section	Township	Range
	2	39 N	6 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?
LOW VOLUME

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	40

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	Y-SAND & GRAVEL	Surface	40

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	SDR21 PVC 200 PSI; ASTM D2241-F480; CRESLINE, GLUED	Surface	37
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	ALLOY 12 SLOT SS	37	40

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GROUT, 20% SOLIDS, 9.8 LBS.	Surface	30	4 S
#40 GRAVEL PACK	30	40	8 S

9. Static Water Level

20 ft. below ground surface

10. Pump Test

Pumping level 30 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ? Test Pump

11. Well Is

14 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
TF	8520	01-13-2023
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	75	Septic or Holding, or POWTS Tank	=	60

Comment:

Created On: 01-25-2023 Updated On: 10-15-2026 Review Status: APPROVED