Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AAY713

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: GOODE, GENE	Phone #
Mailing Address: 410 SOUTH RIVER RD.	
City: FREMONT	State: WI — Zip Code: 54940
County: Winnebago	Co. Permit #: — Notification #: 9213054501 — Completed: 07-24-2023
Well Constructor (Business Name): SCHAFER R J & SONS INC	Lic. #: 177 — Facility ID # (Public Wells):
Address: 520 WAUPACA ST, FREMONT WI 54940	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 1.7

1. Well Location

Town of WOLF RIVER	Fire # (if avail.): 7344
Street Address or Road Name and Number: 7322 CONLIN CT	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 44.1576 °N -88.8747 °W	Method Code: GPS008
SW SE or Govt Lot #:	Section: 31 — Township: 20 N — Range: 14 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable Drillhole
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	103

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		C		T-TAN/BROWN C-CLAY	Surface	4
K		U	S	K-BLACK U-MUD OR MUCK S-SANDY	4	17
T		C		T-TAN/BROWN C-CLAY	17	80
T		X	S	T-TAN/BROWN X-SAND & CLAY S-SANDY	80	89
T		S		T-TAN/BROWN S-SAND	89	103

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	CRESTLINE SDR21, PVC, ASTM F-480 SOLVENT WELD CASING	Surface	99
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	5X4X12 SLOT STAINLESS STEEL	99	103

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
QUICK GROUT	Surface	90	7 S
GRAVEL PACK - RED FLINT SAND & GRAVEL	90	103	15 S

9. Static Water Level
1 ft. below ground surface

10. Pump Test
Pumping level 10 ft. below surface
Pumping at 15 GP M for 6.5 Hrs.
Pumping Method ? Test Pump

11. Well Is
20 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
MAS	643	07-26-2023
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MAS	643	07-26-2023

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Sewer - Collector - Sanitary		65	Building Drain - Sanitary		18

Comment:

Created On: 08-25-2023 Updated On: 08-25-2023 Review Status: APPROVED