Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ABR632

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: GARY CHARLES			Phone #
Mailing Address: 3770 HWY C			
City: WEST BEND	State: WI	Zip Code: 53095	
County: Washington	Co. Permit #:	Notification #: 9374211701	Completed: 01-04-2024

Well Constructor (Business Name): ANHALT WELL DRLG & PUMP INC	Lic. #: 6726	Facility ID # (Public Wells):	
Address: PO BOX 55 N509 HWY 67 ASHIPPUN WI 53003-0352		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.9	

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location
Town of POLK

Fire # (if avail.):

Street Address or Road Name and Number: 3770 HWY C

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 43.3387 °N -88.226 °W				Method Code: SCR002
NE NE or Govt Lot #	Section: 15	Township: 10 N	Range: 19 E	

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
POINT WELL

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	168

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		Y-SAND & GRAVEL	Surface	31
		Z	S	Z-CLAY & GRAVEL S-SANDY	31	40
		X		X-SAND & CLAY	40	85
		C	M	C-CLAY M-SILTY	85	118
		Z		Z-CLAY & GRAVEL	118	162
		Y		Y-SAND & GRAVEL	162	168

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND A53B 18.97 LBS/FT STEEL WELDED	Surface	168
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		

9. Static Water Level
16 ft. below ground surface

10. Pump Test
Pumping level 45 ft. below surface
Pumping at 25 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes
PUMP INSTALLER TO DO

Filled & Sealed Well(s) as needed? No
PUMP INSTALLER TO DO

13. Constructor / Supervisory Driller	Lic #	Date Signed
AA	6261	09-01-2025
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		53	POWTS dispersal component (soil absorption unit or mound)		85

Comment:

Created On: 01-05-2024 Updated On: 10-15-2026 Review Status: APPROVED