Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ABU083

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JOHNSON, CYNTHIA	Phone #
Mailing Address: 5464 BROOKWOOD LANE	
City: VESPER	State: WI — Zip Code: 54489
County: Wood	Co. Permit #: 24024 — Notification #: 9496057601 — Completed: 05-15-2024
Well Constructor (Business Name): ALL AMERICAN WELL & PUMP	Lic. #: 7197 — Facility ID # (Public Wells)
Address: 10564 RANGE LINE RD, AUBURNDALE WI 54412	Well Plan Approval # / Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well # — Specific Capacity: 0

1. Well Location

Town of SIGEL	Fire # (if avail.): 5486
Street Address or Road Name and Number: 5486 BROOKWOOD LANE	
Subdivision Name	Lot # — Block #
Latitude / Longitude in Decimal Degree (DD): 44.4453 °N -89.9538 °W	Method Code: GPS008
NW SE or Govt Lot #	Section: 30 — Township: 23 N — Range: 5 E

2. Well Type Replacement

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: DUG WELL

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	40
6	40	200

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 8in. dia	
Yes	Removed? 4depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	S-SAND	Surface	4
N	N-SANDSTONE	4	23
Q	Q-GRANITE	23	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL, 18.97, A53, IPSCO, P.E WELDED	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method: TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	40	10 S

9. Static Water Level

12 ft. below ground surface

10. Pump Test

Pumping level 200 ft. below surface

Pumping at 2 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

24 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
FJ	6490	05-15-2024
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank		83

Comment: WELL WAS DRY WHEN DRILLED. HAD TO BE HYDRO FRACKED

Created On: 05-08-2024 Updated On: 10-31-2024 Review Status: APPROVED